

Civil Division

287 West O'Brien Drive Hagåtña, Guam 96910 • USA

1

2

3

4

5

6

7

8

9

10

11

12

, 16

18

19

20

21

22

23

24

25

FILED DISTRICT COURT OF GUAM

AUG 03 2009

Office of the Attorney General
Alicia G. Limtiaco
Attorney General of Guam

JEANNE G. QUINATA
CLERK OF COURT

Office of the Speaker Judith T. Won Pat, Ed. D.

Date Time Received to 10'. 30 03 09

) CIVIL CASE NO. 02-00022

4.37 16.3

/M III: 20

Attorneys for the Government of Guam

UNITED STATES OF AMERICA

DPW Bi-Weekly Progress Report – August 3, 2009 District Court of Guam Case No. CV02-00022

(671) 475-3324 • (671) 472-2493 (Fax)

www.guamattorneygeneral.com

UNITED STATES DISTRICT COURT TERRITORY OF GUAM

Plaintiff,)))
VS.) DEPARTMENT OF PUBLIC WORKS
GOVERNMENT OF GUAM,) BI-WEEKLY) PROGRESS REPORT
Defendant.))
The Department of Public Works (DP)	W), by and through the Office of the Attorney
General, files the attached bi-weekly report w	ith attachment thereto, pursuant to the Consent
Decree Order (see Docket No. 464), dated July	15, 2009.
///	
///	
n	

1	The attached report outlines the progress on the mitigation of the endangered Partus	
2	Radiolata known as the Pacific Tree Snail located in the Ylig River Bridge construction site.	
3	Respectfully submitted this 3 rd day of August, 2009.	
4	1 1	OFFICE OF THE ATTORNEY GENERAL Alicia G. Limtiaco, Attorney General of Guam
5		H. M.
6	By:	Mum Umn STEVEN M. NEWMAN
7		Assistant Attorney General Attorneys for Defendant Government of Guam
8		Attorneys for Detendant Government of Guain
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		•
23		
24		
25	Page 2	

Page 2 DPW Bi-Weekly Progress Report - August 3, 2009 District Court of Guam Case No. CV02-00022





Bi-Weekly Snail Mitigation Report Ylig River Bridge Project

<u>USA v. Government of Guam</u>, District Court of Guam Civil Case No. 02-0022

FHWA Project No. GU-NH004(104)

July 28, 2009

Bi-Weekly Snail Mitigation Report Ylig River Bridge Project (Jul. 28, 2009)

USA v. Govt. of Guam, D.Ct. Guam Civil Case No. 02-0022

FHWA Project No. GU-NH004(104)

Page 2

INTRODUCTION

Pursuant to the Order of the District Court of Guam, dated July 15, 2009, the

Guam Department of Public Works Division of Highways ("DPW") hereby submits the

following bi-weekly report. The purpose of this report is to advise on the progress being

made to address the mitigation of the endangered *Partula Radiolata* (Pacific Tree Snail)

at the Ylig River Bridge construction site.

BACKGROUND

During the environmental baseline survey for the Ylig River Bridge replacement

project, a colony of Partula Radiolata (Pacific Tree Snail) was discovered within the

Route 4 right-of-way. The colony is located in the northeast quadrant of the project site

and resides on the Pago trees located along the riverbed.

The Pacific Tree Snail is a rare gastropod species that is endemic to Guam. Since

1996, the Pacific Tree Snail has been locally listed as an endangered species. It is also a

candidate for federal listing under the U.S. Endangered Species Act.

The Department of Agriculture ("DOA") is the lead agency tasked with protecting

endangered species in Guam. It has been determined by DOA that construction activities

pursuant to the Ylig Bridge replacement project will adversely impact the Pacific Tree

Snail colony. Due to the legal status of the snails as an endangered species, the snails

must be protected before the project can move on, and DOA must approve a mitigation

plan detailing the relocation of the colony to a suitable and safe location.

542 North Marine Drive, Tamuning Guam 96913 ● Tel (671) 646-3131 / 3259 ● Fax (671) 649-6178

Bi-Weekly Snail Mitigation Report Ylig River Bridge Project (Jul. 28, 2009)

USA v. Govt. of Guam, D.Ct. Guam Civil Case No. 02-0022

FHWA Project No. GU-NH004(104)

Page 3

The local engineering firm of Duenas Camacho Associates Inc. (DCA) is a

retained consultant to DPW. DCA will be developing the mitigation plan and final

design for the Ylig Bridge replacement project. Parsons Transportation Group (PTG) and

PB Americas (PBA), consultants to the DPW, will be providing oversight for the project.

<u>STATUS UPDATE</u>

1. Status of Snail Mitigation Plan.

On May 28, 2009, John Duenas, Thomas Camacho, and Ed Salanatin of DCA met

with Celestino Aguon and Brent Tibbatts of the Department of Agriculture, Division of

Aquatic and Wildlife Resources (DAWR) to discuss possible mitigation options. Local

tree snail expert, Barry Smith, Director of the University of Guam Marine Laboratory,

has also been consulted.

At this time, the most feasible option is to relocate the Pacific Tree Snails to the

Masso Reservoir. However, the Masso site requires enhancement to adequately support

the colony and thus will probably not be ready for at least six to nine months. In the

interim, a temporary site needs to be identified and agreed upon by all parties involved

(land owner, DAWR, and DPW).

Specific tasks that are currently in progress include:

• Finalizing contract details with Mr. Smith.

• Identifying a temporary site.

o Mr. Smith has already visited the project site to assess the

surrounding areas for possible temporary sites.

542 North Marine Drive, Tamuning Guam 96913 ● Tel (671) 646-3131 / 3259 ● Fax (671) 649-6178

Bi-Weekly Snail Mitigation Report Ylig River Bridge Project (Jul. 28, 2009)

USA v. Govt. of Guam, D.Ct. Guam Civil Case No. 02-0022

FHWA Project No. GU-NH004(104)

Page 4

o Miguel Otero-Jimenez of PBA will prepare a "Notice to Owners" as well as "Right to Enter Agreements" in order to allow Mr.

Smith private property access so that he can conduct a more

detailed analysis of possible temporary sites that are identified.

• DCA will continue developing the mitigation plan, and will add specific

site details as the site assessment is completed

2. Next Steps.

The following tasks are planned:

• Secure temporary relocation site property rights (temporary easement).

• Finalize the snail mitigation plan.

• Submit the mitigation plan to DAWR for approval.

3. Deadlines and Timelines.

Assuming the successful implementation of the snail mitigation plan, and barring

any other unexpected contingencies, the anticipated date for completing the Phase 1

design of the Ylig River Bridge replacement project and for commencing construction

continues to remain approximately February 2011 (allowing one lane of traffic for haul

trucks. In the meantime, deadlines and timelines detailing the specifics of the snail

mitigation plan continue to be developed as discussed above.

DEPARTMENT OF PUBLIC WORKS

By: LAWREN

KWRENCE PÆFER

Director