

FILED DISTRICT COURT OF GUAM

JAN 19 2010

JEANNEG.QUINATA CLERKOFCOURT

Office of the Attorney General
Alicia G. Limtiaco
Attorney General of Guam
Civil Division
287 West O'Brien Drive
Hagåtña, Guam 96910 ◆ USA
(671) 475-3324 ◆ (671) 472-2493 (Fax)
www.guamattorneygeneral.com

Attorneys for the Government of Guam

UNITED STATES DISTRICT COURT TERRITORY OF GUAM

UNITED STATES OF AMERICA) CIVIL CASE NO. 02-00022
Plaintiff,)))
VS.)) DEPARTMENT OF PUBLIC WORKS) BI-WEEKLY) PROGRESS REPORT
GOVERNMENT OF GUAM,	
Defendant.))
<u>-</u>	W), by and through the Office of the Attorney ith attachment thereto, pursuant to the Consent
Decree Order (<i>see</i> Docket No. 464), dated July	•
111	00 70 0000
ABOVE LANGUAGE AND A SECOND LANGUAGE LA	1191000
Page 1 1 2010 DPW Bi-Weekly Progress Report - January 19, 2010	

District Court of Guam Case No. CV02-00022

1	The attached report outlines the progress on the mitigation of the endangered Partul	
2	Radiolata known as the Pacific Tree Snail located in the Ylig River Bridge construction site.	
3	Respectfully submitted this 19 th day of January, 2010.	
4		OFFICE OF THE ATTORNEY GENERAL Alicia G. Limtiaco, Attorney General of Guam
5		
6	Ву:	J. PATRICK MASON
7		Deputy Attorney General
8		Attorneys for Defendant Government of Guam
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
	Page 2 DPW/ Ri. Weekly Progress Report — January 19, 2010	· · · · · · · · · · · · · · · · · · ·

Page 2
DPW Bi-Weekly Progress Report – January 19, 2010
District Court of Guam Case No. CV02-00022





Bi-Weekly Snail Mitigation Report Ylig River Bridge Project

USA v. Government of Guam,
District Court of Guam Civil Case No. 02-0022

FHWA Project No. GU-NH004(104)

January 18, 2010

Bi-Weekly Snail Mitigation Report Ylig River Bridge Project (Jan. 18, 2009) USA v. Govt. of Guam, D.Ct. Guam Civil Case No. 02-0022 FHWA Project No. GU-NH004(104)

Page 2

INTRODUCTION

Pursuant to the Order of the District Court of Guam, dated July 15, 2009, the

Guam Department of Public Works Division of Highways ("DPW") hereby submits the

following bi-weekly report. The purpose of this report is to advise on the progress being

made to address the mitigation of the endangered Partula Radiolata (Pacific Tree Snail)

at the Ylig River Bridge construction site.

STATUS UPDATE

1. <u>Status of Snail Mitigation Plan</u>:

a. On December 21, 2009, the Department of Agriculture ("DAG") approved

and authorized the mitigation actions detailed in the Final Mitigation Plan. This means

that DPW may begin the relocation of the Pacific Tree Snails from the Ylig Bridge

Project Site.

b. The snails will first be relocated to the nearby portions of public property

that were recently surveyed and found to be suitable habitat. Snails that are unable to fit

within the public property will be placed upon private property. In order to provide the

snails with the best chance of survival and to minimize mortality, the snails will be

relocated as environmental conditions permit, preferably during a cool rainy period.

2. <u>Next Steps</u>:

The following tasks are planned:

a. Finalize and execute the safe harbor agreement with the private property

Owner concerning the temporary relocation of the Ylig snails to the private property.

Bi-Weekly Snail Mitigation Report Ylig River Bridge Project (Jan. 18, 2009) <u>USA v. Govt. of Guam</u>, D.Ct. Guam Civil Case No. 02-0022 FHWA Project No. GU-NH004(104)

Page 3

b. Begin and engage in relocating the Ylig snails pursuant to approved

methodology and procedures.

3. <u>Deadlines and Timelines</u>:

The design phase of the Ylig Bridge project continues to progress and is on

schedule. Additionally, because construction is not scheduled to begin until sometime in

Summer 2010, the snails may continue to safely remain at the Ylig Bridge site until then.

A diligent effort is being made, however, to relocate the Ylig snails as soon as possible.

Assuming the successful implementation of the snail mitigation plan, and barring

any other unexpected contingencies, the anticipated date for completing the design of the

Ylig River Bridge replacement project and for commencing construction continues to

remain approximately February 2011 (allowing one lane of traffic for haul trucks).

In the meantime, deadlines and timelines detailing the specifics of the snail

mitigation plan continue to be developed as discussed above.

DEPARTMENT OF PUBLIC WORKS

1/15/10

By: LAWRENCE P. PEREZ

Director