

FILED

JAN 29 2010

JEANNEG.QUINATA CLERKOFCOURT 161 -1 M 1: 118/2


Office of the Attorney General
Alicia G. Limtiaco
Attorney General of Guam
Civil Division
287 West O'Brien Drive
Hagåtña, Guam 96910 • USA
(671) 475-3324 • (671) 472-2493 (Fax)
www.guamattorneygeneral.com

Attorneys for the Government of Guam

IN THE DISTRICT COURT OF GUAM TERRITORY OF GUAM

UNITED STATES OF AMERICA) CIVIL CASE NO. 02-00022
Plaintiff,)
VS.	DEPARTMENT OF PUBLIC WORKS BI-WEEKLY PROGRESS REPORT
GOVERNMENT OF GUAM,	
Defendant.))

The Department of Public Works (DPW) by and through the Office of the Attorney General, files the attached bi-weekly report with attachment thereto, pursuant to the Consent Decree Order (*see* Docket No. 464), dated July 15, 2009.



Page 1 DPW Bi-Weekly Progress Report – *February 01, 2010* District Court of Guam Case No. CV02-00022

The attached report outlines the progress on the mitigation of the endangered Partula Radiolata known as the Pacific Tree Snail located in the Ylig River Bridge construction site. Submitted this 1st day of February, 2010. OFFICE OF THE ATTORNEY GENERAL ALICIA G. LIMTIACO, Attorney General of Guam By: Deputy Attorney General

Page 2
DPW Bi-Weekly Progress Report – *February 01, 2010*District Court of Guam Case No. CV02-00022





Bi-Weekly Snail Mitigation Report Ylig River Bridge Project

<u>USA v. Government of Guam,</u> District Court of Guam Civil Case No. 02-0022

FHWA Project No. GU-NH004(104)

February 1, 2010

INTRODUCTION

Pursuant to the Order of the District Court of Guam, dated July 15, 2009, the Guam Department of Public Works Division of Highways ("DPW") hereby submits the following biweekly report. The purpose of this report is to advise on the progress being made to address the mitigation of the endangered *Partula Radiolata* (Pacific Tree Snail) at the Ylig River Bridge construction site.

STATUS UPDATE

1. Status of Snail Mitigation Plan:

- a. Based upon the Department of Agriculture's approval of the mitigation actions set forth in the Final Mitigation Plan, DPW has been authorized to relocate the Pacific Tree Snails from the Ylig Bridge Project Site to certain nearby areas of public and private property.
- b. The snails will first be relocated to the nearby area of public property that were surveyed and found to be suitable habitat. Snails that are unable to fit within the public property will be placed upon the private property.
- c. In order to provide the snails with the best chance of survival and to minimize mortality, the snails will be relocated as environmental conditions permit, preferably during a cool rainy period.

2. Next Steps:

The following tasks are planned:

- a. Execute the safe harbor agreement with the private property Owner concerning the temporary relocation of the Ylig snails to the private property.
- b. Begin and engage in relocating the Ylig snails pursuant to approved methodology and procedures.

3. Deadlines and Timelines:

The design phase of the Ylig Bridge project continues to progress and is on schedule. Additionally, because construction is not scheduled to begin until sometime in Summer 2010, the snails may continue to safely remain at the Ylig Bridge site until then. A diligent effort is being made, however, to relocate the Ylig snails as soon as possible.

Assuming the successful implementation of the snail mitigation plan, and barring any other unexpected contingencies, the anticipated date for completing the design of the Ylig River Bridge replacement project and for commencing construction continues to remain approximately February 2011 (allowing one lane of traffic for haul trucks). In the meantime, deadlines and timelines detailing the specifics of the snail mitigation plan continue to be developed as discussed above.

DEPARTMENT OF PUBLIC WORKS

By: LAWRENCE P. PEREZ

η