clerks@guamlegislature.org

From: Committee on Rules 36GL <cor@guamlegislature.org>

Sent: Friday, April 30, 2021 6:22 PM

To: Clerks; Rennae Meno

Subject: Messages and Communications for Doc. Nos. 36GL-21-0521 through 0531.

Attachments: 36GL-21-0521.pdf; 36GL-21-0522.pdf; 36GL-21-0523.pdf; 36GL-21-0524.pdf; 36GL-21-0525.pdf;

36GL-21-0526.pdf; 36GL-21-0527.pdf; 36GL-21-0528.pdf; 36GL-21-0529.pdf; 36GL-21-0530.pdf;

36GL-21-0531.pdf

Håfa Adai Clerks,

Please see attached M&C Doc. Nos. 36GL-21-0521through 0531 for processing:

36GL-21-0521	DPW FY2021 2nd Quarter Travel Report.	Department of Public			
30GL-21-0321	Fiscal Year 2021 Second Quarter - Off Island Travel Report.	Works			
	DPW FY2021 2nd Quarter Project Account Status Report - Limited Infrastructure Obligation Bond Fund.	Department of Public			
36GL-21-0522	Fiscal Year 2021 Second Quarter - Project Account Status Report - Limited Infrastructure Obligation Bond Fund (CIP).	Works			
	DPW FY2021 2nd Quarter Staffing Pattern.	Department of Public			
36GL-21-0523	Fiscal Year 2021 Second Quarter - Staffing Pattern.	Works			
2601 24 0524	DPW FY2021 2nd Quarter Prior Year Obligations (Unpaid).	Department of Public			
36GL-21-0524	Fiscal Year 2021 Second Quarter - Prior Year Obligations (Unpaid).	Works			
	DPW FY2021 2nd Quarter Project Account Status Report - Flood Mitigation Projects.				
36GL-21-0525	(P.L. 33-110).	Department of Public			
30GL-21-0323	Fiscal Year 2021 Second Quarter - Project Account Status Report - Flood Mitigation	Works			
	Projects. (P.L. 33-110).				
	DPW FY2021 2nd Quarter Project Account Status Report - Utility Relocation Costs for				
36GL-21-0526	Federally Funded Highway Project	Department of Public Works			
00022:0020	Fiscal Year 2021 Second Quarter - Project Account Status Report - Utility Relocation				
	Costs for Federally Funded Highway Projects.				
	DPW FY2021 2nd Quarter Project Account Status Report - Flood Mitigation Projects	Danastos ant of Dublic			
36GL-21-0527	(P.L. 32-053).	Department of Public Works			
	Fiscal Year 2021 Second Quarter - Project Account Status Report - Flood Mitigation Projects (P.L. 32-053).				
		Department of Dublic			
36GL-21-0528	DPW FY2021 2nd Quarter Summary of Public Streetlights Cost. Fiscal Year 2021 Second Quarter - Summary of Public Streetlights Costs.	Department of Public Works			
	DPW FY2021 2nd Quarter Revenue Summary Report.				
36GL-21-0529	Fiscal Year 2021 Second Quarter - Revenue Summary Report.	Department of Public Works			
	DPW FY2021 2nd Quarter Federal Grants-In-Aid Financial Report.	Department of Public			
36GL-21-0530	Fiscal Year 2021 Second Quarter - Federal Grants-In-Aid Financial Report.	Works			
	DPW FY2021 2nd Quarter Financial Report.	Department of Public			
36GL-21-0531	Fiscal Year 2021 Second Quarter - Financial Report.	Works			
	I local Four 2021 Occord Quarter - Financial Report.	******			

Si Yu'os Ma'ase'.



COMMITTEE ON RULES

Vice Speaker Tina Rose Muña Barnes 36th Guam Legislature I Mina'trentai Sais Na Liheslaturan Guahan 163 Chalan Santo Papa Hagatña Guam 96910 Email: cor@guamlegislature.org "Disclaimer: This message is intended only for the use of the individual or entity to which it is addressed and may contain information which is privileged, confidential, proprietary, or exempt from disclosure under applicable law. If you are not the intended recipient or the individual responsible for delivering the message to the intended recipient, you are strictly prohibited from disclosing, distributing, copying, or in any way using this message. If you have received this communication in error, please notify the sender and immediately delete any copies you may have received. Thank you."

----- Forwarded message -----

From: Speaker Therese M. Terlaje <speaker@guamlegislature.org>

Date: Fri, Apr 30, 2021 at 4:56 PM

Subject: Messages and Communications for 36GL-21-0521, 36GL-21-0522, 36GL-21-0523, 36GL-21-0524, 36GL-21-0525,

36GL-21-0526, 36GL-21-0527, 36GL-21-0528, 36GL-21-0529, 36GL-21-0530 & 36GL-21-0531

To: Legislative Secretary Amanda Shelton <officeofsenatorshelton@guamlegislature.org>, Committee on Rules 36GL

<cor@guamlegislature.org>

Please see attached M&C Doc. Nos. 36GL-21-0521, 36GL-21-0522, 36GL-21-0523, 36GL-21-0524, 36GL-21-0525, 36GL-21-0526, 36GL-21-0527, 36GL-21-0528, 36GL-21-0529, 36GL-21-0530 & 36GL-21-0531.

nent of Public
nent of Public
r

Si Yu'os Ma'ase,

Maria Abante Legislative Assistant

Office of Speaker Therese M. Terlaje

Committee on Health, Land, Justice and Culture

I Mina'trentai Sais na Liheslaturan Guáhan

36th Guam Legislature

Office Location: Ada Plaza Center, Suite 207, 173 Aspinall Avenue, Hagåtña, Guam 96910

Address: Guam Congress Building, 163 Chalan Santo Papa, Hagåtña, Guam 96910 T: (671) 472-3586 F: (671) 989-3590 Email: speaker@guamlegislature.org

ว

website: www.senatorterlaje.com





April 30, 2021

OOC TYPE:

OFFICE OF THE SPEAKER

THERESE M. TERLAJE

-04- 30 2021

Received: 12 Pm

The Honorable Therese M. Terlaje Speaker, 36th Guam Legislature Guam Congress Building 163 W. Chalan Santo Papa Hagatna, Guam 96932

Subject:

Fiscal Year 2021 Second Quarter - Project Account Status Report - Utility

Relocation Costs for Federally Funded Highway Projects

Dear Madam Speaker:

Buenas yan Hâfa A'dai! Transmitted herewith is the Department of Public Works' Project Account Status Report for Utility Relocation Costs for Federally Funded Highway Projects for the FY 2021 Second Quarter (Year-to-Date) – (from the Months of October 1, 2020 thru March 31, 2020).

This report can be viewed on our website at www.dpw.guam.gov.

Should you require further information or inquiries, please do not hesitate to contact Ms. Maria G. Duarte, Management Analyst IV, at 646-3250.

Si Yu'us Malase!

VINCENT P. ARRIOLA

Attachment(s): Project Status Report

cc:

Governor of Guam Pubic Auditor, OPA Director, BBMR Director, DOA Public Utilities Commission

COMMITTEE ON RULES RECEIVED:

April 30, 2021

4:56 P.M.

542 North Marine Corps Drive, Tamuning, GU 96913 • Tel: (671) 646-3131 • Fax: (671) 649-6178 • Website: http://dpw.guam.gov

DPW HIGHWAYS

UTILITY EXPENDITURES FOR FEDERAL HIGHWAY & DOD FUNDED DPW PROJECTS:

Reporting Period: January 1, 2021 to March 31, 2022

No.	Project Number	Project Name	Contractor	NTP	Final Acceptance	Project Billing Status	Power Utilities	Water Utilities	Communication Utilities	Military/ Federal Utilities	TOTAL Utility Expenditure	Additional Remarks:
1	GU-NH-0001(122)	Skate Park Barrier Iglesia Circle	Kinden Corp	2/27/2009	4/13/2010	Completed	\$0.00	\$0.00	\$0.00	\$0.00		
2	GU-NH-0001(124)	North Guam Signalization	GEMMCO	8/24/2009	6/30/2012	Completed	\$1,800.00	\$0.00	\$1,138.46	\$0.00	\$ 2,938.46	
3	GU-NH-0004(010)	Route 4 McDonalds to Route 10	Hawaiian Rock Products	8/24/2009	11/21/2015	Completed	\$6,530.46	\$0.00	\$0.00	\$0.00	\$ 6,530.46	
4	GU-ER-098-1(018)/	Route 11 Shore Protection	Core Tech International	1/18/2010	4/22/2013	Completed	\$0.00	\$0.00	\$0.00	\$0.00	\$	
5	GU-NH-0016(007)	Route 16 GMF/Guam Army National Guard Intersection	Maeda Pacific Corp	1/25/2010	2/11/2012	Completed	\$11,530.00	\$0.00	\$0.00	\$0.00	\$ 11,530.00	
6	GU-NH-0008(003)	Route 8/10/16 Tri-Intersection	Kinden Corp	3/1/2010	6/26/2012	Completed	\$276,077.31	\$23,437.70	\$1,687.00	\$0.00	\$ 301,202.01	
7	GU-NH-0015(104)	Route 15 Embankment Restoration	International Bridge Corp	3/15/2010	2/7/2014	Completed	\$0.00	\$0.00	\$0.00	\$0.00	\$	
8	GU-NH-0025(101)	Route 25 Reconstruction and Widening (ARRA)	Guam Construction Company	5/6/2010	9/5/2012	Completed	\$924,032.81	\$259,395.44	\$58,245.00	\$0.00	\$ 1,241,673.25	
9	GU-NH-0006(011)	Masso River Bridge	Chi Construction	5/12/2010	10/10/2013	Completed	\$0.00	\$0.00	\$0.00	\$0.00	\$:-	
10	GU-NH-HE66(004)	Territorial Highway System Sinage and Island Wide School Zone Signs	Highway Saftey Services	5/30/2010	12/5/2011	Completed	\$0.00	\$0.00	\$0.00	\$0.00	\$	
11	GU-NH-0002(104)	Route 2 Culverts and Slide Repair	IMCO General Construction	6/1/2010	4/9/2013	Completed	\$0.00	\$0.00	\$0.00	\$0.00	\$	
12	GU-NH-0004(012)	Route 4 Widening and Resurfacing (Ylig Bride to Pago Bay)	Nippo Corp	9/28/2010	11/8/2013	Completed	\$117,200.00	\$0.00	\$0.00	\$0.00	\$ 117,200.00	· · · · · · · · · · · · · · · · · · ·
13	GU-NH-0017(102)	Route 17 Rehabilitation and Widening (ARRA)	Summitomo	11/10/2010	2/25/2013	Completed	\$129,530.10	\$289,835.14	\$222,376.30	\$0.00	\$ 641,741.54	
14	GQ-ER-006A(102)	Route 6A (Murrary Road)	Rex International	1/24/2011	1/30/2012	Completed	\$0.00	\$0.00	\$0.00	\$0.00	\$	· · · · · · · · · · · · · · · · · · ·
15	GU-NH-0004(015)	Rehabilitation of Route 4 Bridges Talofofo and Togcha Rivers	Black Construction Corp	2/14/2011	10/23/2014	Completed	\$250,745.67	\$425,532.38	\$154,049.43	\$0.00	\$ 830,327.48	
16	GU-NH-0004(104)	Ylig Bridge Replacement (Phase 2)	Smithbridge	2/18/2011	9/25/2015	in Progress	\$346,500.00	\$360,278.00	\$260,500.00	\$0.00	\$ 967,278.00	
17	GU-NH-007A(001)	Route 7A Resurfacing	Summitomo	9/12/2011	10/23/2014	Completed	\$81,001.82	\$520,469.98	\$31,197,35	\$0.00	632,669.15	
18	GU-DAR-0011(008)	Route 11 and Traffic Enforcement Screening Station	Core Tech International	9/28/2011	5/1/2013	Completed	\$134,996.76	\$24,242.47	\$27,194.39	\$17,564.46	203,998.08	
19	GU-NH-0002(107)	Taleyfak Spanish Bridge Restoration	Rex International	3/13/2012	5/31/2013	Completed	\$12,200.00	\$0.00	\$0.00	\$0.00	12,200.00	
20	GU-DAR-T101(001)	Route 1/8 Agana Bridges	Core Tech International	4/23/2012	6/6/2018	Completed	\$468,615.91	\$39,320.24	\$12,874.43	\$136,238.64	657,049.22	
21	GU-TI-003A(001)	Jinapsan Beach Road	Maeda Pacific Corp	7/8/2013	1/5/2014	Completed	\$0.00	\$7,200.00	\$0.00	\$0.00	7,200.00	
22	GQ-ER-0004(113)	Replacement of Agrayan Bridge	Black Construction Corp	8/12/2013	6/27/2015	Completed	\$131,464.00	\$266,591.82	\$171,000.00	\$0.00	569,055.82	
23	GU-NH-0001(126)	Route 1 Asan & Aguada Bridges Rehabilitation	Maeda Pacific Corp	1/15/2014	10/31/2014	Completed	\$0.00	\$0.00	\$0.00	\$0.00		
24	GU-PAG-0011(004)	Replacement of Welded Seet Petrolleum Distribution Pipeline	Rex International	1/20/2014	11/13/2015	Completed	\$0.00	\$0.00	\$0.00	\$0.00		
25	GU-NH-0004(013)	Route 4 Togcha to Ipan Beach Park	Nippo Corp	2/24/2014	6/29/2014	Completed	\$0.00	\$4,890.00	\$0.00	\$0.00 \$	4,890.00	
26	GU-NH-0017(107)	Route 17 Rehabilitation and Wideming Phase 2A	Nippo Corp	3/10/2014	11/11/2015	Completed	\$0.00	\$0.00	\$0.00	\$0.00 \$	20	
27	GU-NH-00TP(002)	Tiyan Parkeway Phase 1	IMCO General Construction	4/1/2014	6/2/2015	Completed	\$109,400.00	\$43,503.75	\$130,626.00	\$127,000.00 \$	410,529.75	
28	GQ-ER-0004(110)	Inarajan North Leg (As-Misa) Bridge Rehabilitation	IMCO General Construction	5/27/2014	7/16/2015	Completed	\$60,000.00	\$1,000.00	\$0.00	\$0.00 \$	61,000.00	
29	GU-NH-0026(005)	Route 26/Route 25 Intersection Improvements	Korando Corp	6/16/2014	3/29/2016	Completed	\$88,599.08	\$64,165.57	\$24,056.26	\$0.00 \$	176,820,91	
30	GU-NH-NBIS(007)	Bile and Pigua Bridge Replacement	Korando Corp	1/5/2015	6/1/2018 36GL-21-0526.*	Completed	\$75,311.00	\$138,162.21	\$71,094.60	\$217,929.64 \$	502,497.45	· · · · · · · · · · · · · · · · · · ·

Doc. No. 36GL-21-0526.*

DPW HIGHWAYS

UTILITY EXPENDITURES FOR FEDERAL HIGHWAY & DOD FUNDED DPW PROJECTS:

Reporting Period: January 1, 2021 to March 31, 2022

No.	Project Number	Project Name	Contractor	NTP	Final Acceptance	Project Billing Status	Power Utilities	Water Utilities	Communication Utilities	Military/ Federal Utilities	TOTAL Utility Expenditure	Additional Remarks:
31	GU-NH-0001(127)	Route 1 Resurfacing (Yigo and Asan-Piti)	Nippo Corp	2/2/2015	11/6/2015	Completed	\$0.00	\$0.00	\$0.00	\$0.00 \$	_	
32	GU-DAR-0001(125)	Route 1/3 Intersection Improvements (DoD)	Maeda Pacific Corp	12/13/2016	N/A	in Progress	\$1,427,722.50	\$288,138.84	\$0.00	\$9,580.25 \$	1,725,441.59	
33	GU-NH-0020(003)	Route 20 (Tiyan Parkway) Demolition Phase 1	Maeda Pacific Corp	10/16/2017	3/23/2018	Completed	\$5,800.00	\$5,600.00	\$0.00	\$0.00 \$	11,400.00	
34	GU-DAR-0003(105)	Route 3 Wideing from Route 28 to Chalan Kareta (DoD)	Black Construction Corp	2/28/2018	7/16/2020	Completed	\$1,450,268.58	\$928,092.97	\$119,569.47	\$2,902,926.03 \$	5,400,857.05	
35	GU-TI-003A(003)	Route 3A Pavement Restoration Phase 1 Pott's Junction	Hawaiian Rock Products	4/4/2018	8/24/2019	Completed	\$0.00	\$0.00	\$0.00	\$0.00 \$		
36	GU-THS-0001(131)/	Route 1 Resurfacing/ Route 8 Resurfacing and Route 8 Kanada Toto Loop Road In	Hawaiian Rock Products	7/12/2018	4/29/2020	Completed	\$0.00	\$40,905.00	\$0.00	\$0.00 \$	40,905.00	
37	GU-THS-0001(132)	Atantano Bridge Temporary Shoring	Korando Corp	12/7/2020	N/A	In Progress	\$0.00	\$0.00	\$0.00	\$0.00 \$		
						Total: [\$6,109,326.00	\$3,730,761.51	\$1,285,608.69	\$3,411,239.02	\$14,536,935.22	

Foot note Explanation:

1.) Above Projects are federally funded by Federal Highway Administration (FHWA) or Department of Defense (DOD)

2-) PL 31-85 was passed in October 2011.

3.) N/A not applicable.

4). *The program does not tract cost exclusivly per utility. Amounts are taken from from project bid items. Bid item amounts may include work not assoicated with utilities

Program Wide Utility Expediture This Period: \$

288,138.84

Program Wide Utility Expenditure To Date: \$ 14,536,935.22