


**From:** Committee on Rules 36GL <cor@guamlegislature.org>  
**Sent:** Wednesday, October 13, 2021 9:25 AM  
**To:** Clerks; Rennae Meno  
**Cc:** Speaker Therese M. Terlaje  
**Subject:** Messages and Communications for Doc. No. 36GL-21-1173\*  
**Attachments:** 36GL-21-1173.pdf

*Håfa Adai* Clerks,

Please see attached M&C Doc. No. 36GL-21-1173 for processing:

36GL-21-1173	DPW Sept 2021 Monthly Report.* Monthly Status Report for the Village Streets and Road Resurfacing Repairs - September 2021*	Department of Public Works
--------------	--	----------------------------

*Si Yu'os Ma'åse'*,



**COMMITTEE ON RULES**  
Vice Speaker Tina Rose Muña Barnes  
36th Guam Legislature  
*I Mina'trentai Sais Na Liheslaturan Guåhan*  
163 Chalan Santo Papa Hågatña Guam 96910  
Email: [cor@guamlegislature.org](mailto:cor@guamlegislature.org)

"Disclaimer: This message is intended only for the use of the individual or entity to which it is addressed and may contain information which is privileged, confidential, proprietary, or exempt from disclosure under applicable law. If you are not the intended recipient or the individual responsible for delivering the message to the intended recipient, you are strictly prohibited from disclosing, distributing, copying, or in any way using this message. If you have received this communication in error, please notify the sender and immediately delete any copies you may have received. Thank you."

----- Forwarded message -----

**From:** Speaker Therese M. Terlaje <[speaker@guamlegislature.org](mailto:speaker@guamlegislature.org)>  
**Date:** Tue, Oct 12, 2021 at 11:36 AM  
**Subject:** Messages and Communications for 36GL-21-1173  
**To:** Legislative Secretary Amanda Shelton <[officeofsenatorshelton@guamlegislature.org](mailto:officeofsenatorshelton@guamlegislature.org)>, Committee on Rules 36GL <[cor@guamlegislature.org](mailto:cor@guamlegislature.org)>

*Håfa Adai,*

Please see attached M&C Doc. No. 36GL-21-1173.

36GL-21-1173	DPW Sept 2021 Monthly Report.*	Department of Public Works
--------------	--------------------------------	----------------------------

*Si Yu'os Ma'åse'*,

Maria Abante  
Legislative Assistant

**Office of Speaker Therese M. Terlaje**  
**Committee on Health, Land, Justice and Culture**

*I Mina'trentai Sais na Liheslaturan Guahan*

36th Guam Legislature

Office Location: Ada Plaza Center, Suite 207, 173 Aspinall Avenue, Hagåtña, Guam 96910

Address: Guam Congress Building, 163 Chalan Santo Papa, Hagåtña, Guam 96910

T: (671) 472-3586 F: (671) 989-3590 Email: [speaker@guamlegislature.org](mailto:speaker@guamlegislature.org)

website: [www.senatorterlaje.com](http://www.senatorterlaje.com)

----- Forwarded message -----

From: **Rigol Diaz** <[zaidlogir@gmail.com](mailto:zaidlogir@gmail.com)>

Date: Mon, Oct 11, 2021 at 4:58 P.M.

Subject: Village Streets Islandwide Pavement Resurfacing

To: Speaker Therese M. Terlaje <[speaker@guamlegislature.org](mailto:speaker@guamlegislature.org)>

Cc: Telen Cruz Nelson <[senatortcnelson@guamlegislature.org](mailto:senatortcnelson@guamlegislature.org)>

Hafa Adai Speaker Terlaje,

Please see attached September 2021 Monthly Report for the above subject project.

Should you have any questions or concerns, please do not hesitate to contact us.

Thanks,

Rigol



Speaker Therese M. Terlaje <speaker@guamlegislature.org>

### Village Streets Islandwide Pavement Resurfacing

**Rigol Diaz** <zaidlogir@gmail.com>  
To: "Speaker Therese M. Terlaje" <speaker@guamlegislature.org>  
Cc: Telen Cruz Nelson <senatortcnelson@guamlegislature.org>

Mon, Oct 11, 2021 at 4:58 PM

Hafa Adai Speaker Terlaje,  
Please see attached September 2021 Monthly Report for the above subject project.  
Should you have any questions or concerns, please do not hesitate to contact us.  
Thanks,  
Rigol

**Sept2021MonthlyReport.pdf**  
142K

36GL-21-1173  
**OFFICE OF THE SPEAKER  
THERESE M. TERLAJE**

**-10-11 2021**

Time: 4:58pm  
Received: td

**COMMITTEE ON RULES  
RECEIVED:  
October 12, 2021  
11:36 A.M.**



*The Honorable*  
**LOURDES A. LEON GUERRERO**  
*Maga' Håga • Governor*

*The Honorable*  
**JOSHUA F. TENORIO**  
*Sigundo Maga' Låhi • Lieutenant Governor*



**11 OCT 2021**

The Honorable Therese Terlaje  
Speaker  
*I Mina'trentai Sais no Liheslaturan Guåhan*  
36th Guam Legislature  
Committee on Health, Land, Justice and Culture  
Guam Congress Building  
163 Chalan Santo Papa  
Hagåtña, Guam 96910

Hafa Adai Speaker Terlaje,

Pursuant to P.L. 34-116, Chapter V, Section 1 (J), attached is the Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of September 2021.

Should you have any questions, please contact Mr. Darren C. Muna, Highway Maintenance & Construction (HMC) Superintendent, at 646-3204 or Mr. Rigolberto J. Diaz, Engineer II for HMC, at 646-3241.

Respectfully,

  
Vincent P. Arriola  
Director

cc: The Honorable Telen Nelson, Oversight Chair of DPW  
Central Files, Guam Legislature

  
RDiaz/DMuna/Libanez

DEPARTMENT OF PUBLIC WORKS  
Division of Highways  
Village Streets and Roads Resurfacing and Repairs  
Monthly Report

Report for the month of: September 2021

**Rounds 1 & 2**

Street Name	Location	Region	L (FT.)	W (FT.)	Cost	Status	Remarks
<b>Southern Region</b>							
South Paulino Heights	Talofofo	SR	1900	20.00	\$ 171,895.22	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Drive		SR	1735	22.00	\$ 62,906.12	Paving Completed. Road striping to be scheduled.	Round 2
Sabana Extension		SR	335	22.00	\$ 31,557.36	Paving Completed. Road striping to be scheduled.	Round 2
North Paulino		SR	1740	14.00	\$ 94,613.56	Paving Completed. Road striping to be scheduled.	Round 2
<b>TOTAL</b>			<b>5710</b>		<b>\$ 360,972.26</b>		

**Notes for Rounds 1 & 2:**

1. Schedule of pavement markings for the above remaining streets to be determined.

**Round 3**

Street Name	Location		L (FT.)	W (FT.)	Estimated Cost	Status	Remarks
<b>Northern Region (NR)</b>							
<b>Central Region (CR)</b>							
Chargualaf Court	Agana Heights	CR	315.00	20.00	\$ 31,201.46	Paving Completed (11-20-2019). Road striping to be scheduled.	
Gajuman Street	Barrigada	CR	702.00	22.00	\$ 72,691.48	Paving Completed (02-19-2020). Road striping to be scheduled.	
Quichocho Street	Mangilao	CR	1,570.00	22.00	\$ 186,452.22	Paving Completed (01-28-2020). Pavement marking completed.	
N. Old GW Road	MTM	CR	563.00	20.00	\$ 55,883.40	Paving Completed (11-05-2019). Road striping to be scheduled.	
J. A. Camacho Street (Day 1)	MTM	CR	570.00	28.00	\$ 160,469.82	Paving Completed (11-06-2019). Pavement marking completed.	
J. A. Camacho Street (Day 2)	MTM	CR	2,050.00	20.00	\$ 133,179.84	Paving Completed (11-07-2019). Pavement marking completed.	
Lucio Road (Agana Springs)	Sinajana	CR	890.00	20.00	\$ 75,136.48	Paving Completed (12-11-2019). Pavement marking completed.	
Tan Joaquina Borja Street	Sinajana	CR	487.00	20.00	\$ 43,517.74	Paving Completed (11-21-2019). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 1)	TATUHA	CR	733.00	22.00	\$ 98,961.36	Paving Completed (01-04-2020). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 2)	TATUHA	CR	485.00	22.00	\$ 83,804.82	Paving Completed (03-12-2020). Road striping to be scheduled.	
<b>Sewer Manhole Adjustment</b>		CR					
J.A. Camacho (1)		CR			\$ 1,575.00	Adjustment Completed	
Quichocho Street (1)		CR			\$ 1,575.00	Adjustment Completed	
<b>Water Valve Box Adjustment</b>		CR					
Quichocho Street (7)		CR			\$ 5,880.00	Adjustment Completed	
<b>Southern Region (SR)</b>							
Malojloj Highway Rte. 4 (From Wolford Hts. To As-Alonso Road), Phase 1 (Change Order No. 1)	Talofofo	SR	2,318.00	22.00	\$ 119,768.72	Paving Completed (09-23-2020): Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Spot Repair, Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 (From As-Alonso Road To Transfer Station), Phase 2 (Change Order Nos. 1 & 2)	Talofofo	SR	2,965.00	22.00	\$ 143,929.53	Paving Completed (09-23-2020): Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Spot Repair, Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 (From As-Alonso Road To Transfer Station), Phase 2 (Change Order Nos. 1 & 2)	Talofofo	SR			\$ 47,261.33	Paving Completed (09-23-2020): Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Spot repair; Milling & Minor Hot Asphalt Conc.
Malojloj Highway Rte. 4 (From Transfer Station to ICC Project), Phase 3 (Change Order Nos. 1 & 2)	Talofofo	SR	3,202.00	22.00	\$ 576,859.41	Paving Completed (09-23-2020): Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 (From ICC Project to Dandan Road), Phase 4 (Change Order Nos. 1 & 2)	Talofofo	SR	1,566.00	22.00	\$ 124,410.00	Paving Completed (09-23-2020): Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Friction Course only
Malojloj Highway Rte. 4 (From ICC Project to Dandan Road), Phase 4 (Change Order No. 1)	Talofofo	SR	1,566.00		\$ 236,742.76	Paving Completed (09-23-2020): Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Milling & Minor Hot Asphalt Conc.
Malojloj Highway Rte. 4 (From Dandan Road to Near K76 Gas Station), Phase 5 (Change Order No. 1)	Talofofo	SR	3,112.00	22.00	\$ 706,193.48	Paving Completed (09-23-2020): Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 Nine (9) Driveways	Talofofo	SR			\$ 8,127.36	Paving Completed (07-31-2020).	Milling & Minor Hot Asphalt Conc. (24.48 tons)
<b>Water Valve Box Adjustment</b>		SR					
Malojloj Highway Rte. 4 (8)		SR			\$ 7,600.00	Adjustment Completed (09-26-2020).	
Malojloj Highway Rte. 4 (1)		SR			\$ 950.00	Adjustment Completed (10-23-2020).	
<b>TOTAL PENDING (ROUND 3)</b>					\$ -		
<b>TOTAL COMPLETED (ROUND 3)</b>			<b>23,094.00</b>		<b>\$ 2,922,171.21</b>		

**Notes for Round 3:**

1. Awaiting for availability of YY Pavement Markers for Route 4 Malojloj Highway from Wolford Hts. To K76 Gas Station.

## Round 4

Street Name	Location		L (FT)	W (FT)	Estimated Cost	Status	Remarks
<b>NORTHERN REGION (NR)</b>							
Swamp Road	Dededo	NR	11,264.00	22.00	\$ 1,207,375.64		See Note Nos. 2 & 6
Chalan Kareta	Dededo	NR	1,211.00	22.00	\$ 129,805.74		See Note No. 2
Chalan Lumasu Corner Biradan Pulattat	Dededo	NR	3,693.00	22.00	\$ 395,848.57		See Note Nos. 2 & 6
Uhang Street Flood Mitigation	Dededo	NR					See Note No. 2
Chalan Pague Matchena Flood	Dededo	NR					See Note No. 2
Chalan Tun Luis Takano	Yigo	NR	2,320.00	22.00	\$ 248,678.22	Pending Resurfacing	See Note No. 1
Tun Ignacio Chana/David Flores Ct.	Yigo	NR	1,670.00	22.00	\$ 179,005.44	Pending Resurfacing	See Note Nos. 1 & 6
Chalan Cabesa (from Kayen Amanates to Chalan Mataguac)	Yigo	NR	1,238.00	22.00	\$ 132,699.84	Pending Resurfacing	See Note No. 1
Chalan Bada (from Chalan Machete to Kayen Mattiyu)	Yigo	NR	3,636.00	22.00	\$ 389,738.80	Pending Resurfacing	See Note No. 1
Chalan Balimbines	Yigo	NR	1,295.00	22.00	\$ 138,809.61	Pending Resurfacing	See Note No. 1
<b>CENTRAL REGION (CR)</b>							
Binakle Road	Asan>Maina	CR	1,710.00	22.00	\$ 183,293.00		See Note Nos. 2 & 6
Lizama Street (Portion)	Barrigada	CR	2,436.00	22.00	\$ 261,112.00	Pending Resurfacing	See Note No. 1
Judge Sablan Street	Chalan Pago/Ordos	CR	2,199.00	22.00	\$ 235,708.37		See Note Nos. 2 & 6
Maimai Road (Rte. 4 to Konga Road)	Chalan Pago/Ordos	CR	5,250.00	22.00	\$ 578,097.67	Pending Resurfacing	See Note No. 1
Pangelinan Drive to Sagan Bonita (New)	Mangilao	CR	921.00	22.00	\$ 98,720.97	Pending Resurfacing	See Note No. 1
Sgt. Roy T. Damian Street (Rte. 33)	MTM	CR	10,039.00	22.00	\$ 1,076,069.00		See Note No. 2
Manibusan Street	MTM	CR	3,076.00	22.00	\$ 329,713.02		See Note Nos. 2 & 6
Father San Vitores Drive (Rte. 14 to Father Ramon Drive), Perezville	Tamuning	CR	2,298.00	22.00	\$ 246,320.07	Pending Resurfacing	See Note No. 1
Gov. Skinner Drive, Perezville	Tamuning	CR	963.00	16.00	\$ 103,222.90	Pending Resurfacing	See Note No. 1
<b>SOUTHERN REGION (SR)</b>							
Duenas Street	Agat	SR	1,320.00	24.00	\$ -	Pending Resurfacing	See Note No. 6; Work Order No. 2
North Eugenio Street	Agat	SR	630.00	24.00	\$ -	Pending Resurfacing	Work Order No. 2
Cook Street	Agat	SR	418.00	24.00	\$ -	Pending Resurfacing	Work Order No. 2
Perry Street	Agat	SR	306.00	24.00	\$ -	Pending Resurfacing	See Note No. 6; Work Order No. 2
Finile Drive Flood Mitigation	Agat	SR					See Note No. 2
R.R. Cruz Street Flood Mitigation	Agat	SR					See Note No. 2
Chalan Chanduha	Inarajan	SR	478.00	22.00	\$ 51,236.29	Added back to the list per REV.12b.	See Note No. 6
Rte. 12 Phase 1 (from Sumay Memorial Street to Sgt. E. Cruz Street)	Santa Rita	SR	4,781.00	22.00	\$ 1,126,031.74	Pending Resurfacing	Work Order No. 1; 3" thick Minor Hot Asphalt Conc.; 1" thick Friction Course
Chalan Pale Duenas Haya	Santa Rita	SR	1,420.00	20.00	\$ 160,729.27	(07-17-2021) Paving Completed; striping TBD	See Note No. 6; Work Order No. 1; 2" thick Minor Hot Asphalt Conc.
Sumay Memorial Street (from Rte. 12 to Rte. 5)	Santa Rita	SR	2,912.00	22.00	\$ 312,134.04	Pending Resurfacing	Work Order No. 1; 2" thick Minor Hot Asphalt Conc.
Rte. 12 Phase 2 (from Sgt. E. Cruz Street to NavMag Ent.)	Santa Rita	SR	4,062.00	22.00	\$ 435,372.33	Pending Resurfacing	See Note No. 1; 3" thick Minor Hot Asphalt Conc.; 1" thick Friction Course
Felix T. Pangelinan Drive	Santa Rita	SR	1,041.00	20.00	\$ 111,583.63	Pending Resurfacing	See Note No. 6; Work Order No. 1; 2" thick Minor Hot Asphalt Conc.
Rte. 12 Phase 2 (from Sgt. E. Cruz Street to NavMag Ent.) Cross Drain (4 Each)	Santa Rita	SR	4,062.00	22.00	\$ 956,691.27	Pending Resurfacing	See Note No. 1; 3" thick Minor Hot Asphalt Conc.; 1" thick Friction Course
Route 5 (from Rte. 2A to NavMag Ent.)	Santa Rita	SR		22.00		Pending Resurfacing	Pending Procurement (See Note Nos. 1 & 5)
Route 17 (from Rte. 5 to Bridge)	Santa Rita	SR		22.00		Pending Resurfacing	Pending Procurement (See Note Nos. 1 & 5)
Talofoto Highway, Rte. 4A (N. San Miguel/Ernest P. Santos - Fire Station to Elem. School)	Talofoto	SR	6,336.00	22.00	\$ -	Pending Resurfacing	See Note No. 1
Francisco Perez Street, Ipan (Perez Hts. Area)	Talofoto	SR	1,281.00	22.00	\$ 137,308.97		See Note Nos. 2 & 6
Talofoto Highway, Rte. 4A (Jose P. Cruz Street, Ipan)	Talofoto	SR	2,750.00	22.00	\$ -	Pending Resurfacing	See Note Nos. 1 & 6
Portion of Rte. 17 and Rte. 4A Intersection	Talofoto	SR	1,225.00	22.00	\$ 494,647.51	Added per Rev. 12b.	See Note No. 5
Pasaderun Jesus Grace (Rancho Camacho)	Talofoto	SR	1,498.00	22.00	\$ 157,485.86	Added per Rev. 12b.	See Note No. 5
Pacha Road, Ipan	Talofoto	SR	2,256.00	22.00	\$ 227,875.63	Added per Rev. 12b.	See Note No. 5
Cruz Heights, Ipan	Talofoto	SR	1,157.00	22.00	\$ 125,790.74	Added per Rev. 12b.	See Note No. 5
Dondei Road, Ipan	Talofoto	SR	446.00	22.00	\$ 59,746.74	Added per Rev. 12b.	See Note No. 5
Okso Antonio B. Duenas St.	Talofoto	SR	1,199.00	22.00	\$ 129,692.08	Added per Rev. 12b.	See Note No. 5
<b>TOTAL PENDING (ROUND 4)</b>			<b>75,375.00</b>				
<b>TOTAL COMPLETED (ROUND 4)</b>					<b>\$ 160,729.27</b>		


## Notes for Round 4:

1. Pending Round 4 Work Order To Be Determined (TBD).
2. Planned - Round 4 (Funding Pending) per Priority List Rev.09.
3. Assessment On-Going Streets per Priority List Rev.09 (See List Below).
4. Street taken out from the original contract list North Sabana Dr. in Barrigada; Chalan Ping Pag® in Chalan Pago; Sergio Cruz Road in Mangilao.
5. Street added on the list.
6. Street listed on original contract for this round.
7. (09-03-2021) Route 12 Phase 1 was changed to between Pale Ferdinand & Road to Church) in Santa Rita.
8. (09-17-2021) Milling & Paving of 4,781'L x 22"W scheduled at Route 12 Phase 1 in Santa Rita.
9. (09-09-2021) Payment Estimate No. 1 Package revised per Acting Chief Engineer Lynden Kobayashi comments.
10. (09-29-2021) Payment Estimate No. 1 package emailed to the Department Of Administration Accounting (Invoice Section) for processing.

**ASSESSMENT ON-GOING:**

Street Name	Location		L (FT.)	W (FT.)	Estimated Cost	Status	Remarks
Patnetos Drive (TBD - R/W Encroachment Issues)	Agana Heights	CR	TBD	22	\$ -		See Note No. 6
Chalan Aguon, Manengon	Yona	SR	1,508.00	22	\$ 356,145.03		See Note No. 6
Tun Jose L. San Nicolas	Inarajan	SR	1,830.00	22	\$ 189,904.00		See Note No. 6
E. As Diaz St. (Marianas Terrace) Includes Adjacent Streets:	Yigo	NR	1,111.00	22			See Note No. 5
a. N. Jose F. San Nicolas St.	Yigo	NR	660.00	22			See Note No. 5
b. Chalan Babuen Puet Kasita St.	Yigo	NR	379.00	22			See Note No. 5
c. Chalan Babuen Halomtano St.	Yigo	NR	509.00	22			See Note No. 5
Tun Ben Anaco (Intersection of Juan Anaco Ave. to Hwy 29 - Church)	Yigo	NR	1,037.00	22			See Note No. 5
Chalan Mansanita	Yigo	NR	1,592.00	22			See Note No. 5
Chalan Y'Tranka	Yigo	NR	1,940.00	22			See Note No. 5
Chalan Lermal	Yigo	NR	1,689.00	22			See Note No. 5
Chalan Fungo	Yigo	NR	1,177.00	22			See Note No. 5
Chalan Mayot RS Lizama	Yigo	NR	1,075.00	22			See Note No. 5
Chalan Mayot DG Blas Chalan Rosario (to Chalan Lizama)	Yigo	NR	1,308.00	22			See Note No. 5
Chalan Nigap	Yigo	NR	550.00	22			See Note No. 5
Iglesias St.	Yigo	NR	554.00	22			See Note No. 5
Kayen Dibidi St.	Yigo	NR	761.00	22			See Note No. 5
Chalan Emsley (Portion)	Yigo	NR	5,852.00	22			See Note No. 5
Chalan Macheche	Yigo	NR	1,318.00	22			See Note No. 5
Chalan Fisinos (Chalan Bada to Chalan Macheche)	Yigo	NR	326.00	22			See Note No. 5
Chalan Koda (Portion)	Yigo	NR	1,195.00	22			See Note No. 5

**LEGEND:**

	Changes this reporting month
Ave.	Avenue, Average
CR	Central Region
Conc.	Concrete
HMC	Highway Maintenance & Construction
MTM	Mongmong-Toto-Maite
NavMagEnt.	Naval Magazine Entrance
NR	Northern Region
REV.	Revision
R/W	Rights-Of-Way
Rte.	Route
SR	Southern Region
St.	Street
TATUHA	Tamuning-Tumon-Harmon
TBD	To Be Determined