



**Messages and Communications for Doc. No. 36GL-22-1881\***

1 message

**Committee on Rules 36GL** <cor@guamlegislature.org>  
To: Clerks <clerks@guamlegislature.org>, Rennae Meno <rennae@guamlegislature.org>  
Cc: "Speaker Therese M. Terlaje" <speaker@guamlegislature.org>

Tue, Apr 12, 2022 at 11:17 AM

Håfa Adai Clerks,

Please see attached M&C Doc. No. 36GL-22-1881 for processing:

36GL-22-1881	P.L. 34-116, Chapter V Section 1 (J), Monthly Status Reports for Village Streets and Road Resurfacing Repairs for the month of March 2022*	Department of Public Works
--------------	--	----------------------------

Si Yu'os Ma'åse',



**COMMITTEE ON RULES**

Vice Speaker Tina Rose Muña Barnes  
36th Guam Legislature  
*I Mina'trentai Sais Na Liheslaturan Guåhan*  
163 Chalan Santo Papa Hagåtña Guam 96910  
Email: cor@guamlegislature.org

"Disclaimer: This message is intended only for the use of the individual or entity to which it is addressed and may contain information which is privileged, confidential, proprietary, or exempt from disclosure under applicable law. If you are not the intended recipient or the individual responsible for delivering the message to the intended recipient, you are strictly prohibited from disclosing, distributing, copying, or in any way using this message. If you have received this communication in error, please notify the sender and immediately delete any copies you may have received. Thank you."

----- Forwarded message -----

From: **Speaker Therese M. Terlaje** <speaker@guamlegislature.org>  
Date: Mon, Apr 11, 2022 at 6:00 PM  
Subject: Messages and Communications for 36GL-22-1881\*  
To: Legislative Secretary Amanda Shelton <officeofsenatorshelton@guamlegislature.org>, Committee on Rules 36GL <cor@guamlegislature.org>

Håfa Adai,

Please see attached M&C Doc. No. 36GL-22-1881\*

36GL-22-1881	P.L. 34-116, Chapter V Section 1 (J), Monthly Status Reports for Village Streets and Road Resurfacing Repairs for the month of March 2022*	Department of Public Works
--------------	--	----------------------------

Si Yu'os Ma'åse',

Marie Cruz  
Community Relations Liaison

Office of Speaker Therese M. Terlaje  
Committee on Health, Land, Justice and Culture  
*I Mina'trentai Sais na Liheslaturan Guåhan*  
36th Guam Legislature  
Guam Congress Building, 163 Chalan Santo Papa, Hagåtña, Guam 96910  
T: (671) 472-3586 F: (671) 989-3590 Email: senatorterlajeguam@gmail.com  
website: www.senatorterlaje.com

----- Forwarded message -----

From: **Rigol Diaz** <zaidlogir@gmail.com>  
Date: Mon, Apr 11, 2022 at 11:10 AM  
Subject: Village Streets Monthly Report  
To: Speaker Therese M. Terlaje <speaker@guamlegislature.org>  
Cc: Telen Cruz Nelson <senatortcnelson@guamlegislature.org>

Hafa Adai Speaker Terlaje,

Please see attached March 2022 Monthly Report for the above subject project.

Should you have any questions or concerns, please do not hesitate to contact us.

Thanks,

Rigol

36GL-22-1881.pdf  
346K



Speaker Therese M. Terlaje <speaker@guamlegislature.org>

# Village Streets Monthly Report

Rigol Diaz <zaidlogir@gmail.com>

Mon, Apr 11, 2022 at 11:12 AM

10  
-MC

To: "Speaker Therese M. Terlaje" <speaker@guamlegislature.org>

Cc: Telen Cruz Nelson <senatortcnelson@guamlegislature.org>

Hafa Adai Speaker Terlaje,

Please see attached March 2022 Monthly Report for the above subject project.

Should you have any questions or concerns, please do not hesitate to contact us.

Thanks,

Rigol

Doc Type: 36GL-22-1881  
OFFICE OF THE SPEAKER  
THERESE M. TERLAJE

(04-08-2022)March2022MonthlyReportPkg.pdf  
245K

04 11 2022

Time: 11:10am

Received: [Signature]

COMMITTEE ON RULES  
RECEIVED:  
April 12, 2022  
8:00 A.M.

[Signature]



*The Honorable*  
**LOURDES A. LEON GUERRERO**  
*Maga' Håga • Governor*

*The Honorable*  
**JOSHUA F. TENORIO**  
*Sigundo Maga' Låhi • Lieutenant Governor*



**08 APR 2022**

The Honorable Therese Terlaje  
Speaker  
*I Mina'trentai Sais no Liheslaturan Guåhan*  
36th Guam Legislature  
Committee on Public Accountability, Human Resources, and the Guam Buildup  
Guam Congress Building  
163 Chalan Santo Papa  
Hagåtña, Guam 96910

Hafa Adai Speaker Terlaje,

Pursuant to P.L. 34-116, Chapter V, Section 1 (J), attached is the Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of March 2022.

Should you have any questions, please contact Mr. Darren C. Muna, Highway Maintenance & Construction (HMC) Superintendent, at 646-3204 or Mr. Rigolberto J. Diaz, Engineer II for HMC, at 646-3241.

Regards,

Vincent P. Arriola  
Director

cc: The Honorable Telen Nelson, Oversight Chair of DPW  
Central Files, Guam Legislature

R. Diaz / D. Muna / L. Ibanez

DEPARTMENT OF PUBLIC WORKS  
Division of Highways  
Village Streets and Roads Resurfacing and Repairs  
Monthly Report

Report for the month of: March 2022

**Rounds 1 & 2**

Street Name	Location	Region	L (FT.)	W (FT.)	Cost	Status	Remarks
<b>Southern Region</b>							
South Paulino Heights	Talofofo	SR	1900	20.00	\$ 171,895.22	Paving Completed Road striping to be scheduled.	Round 2
Sabana Drive		SR	1735	22.00	\$ 62,906.12	Paving Completed Road striping to be scheduled.	Round 2
Sabana Extension		SR	335	22.00	\$ 31,557.36	Paving Completed Road striping to be scheduled.	Round 2
North Paulino		SR	1740	14.00	\$ 94,613.56	Paving Completed. Road striping to be scheduled.	Round 2
<b>TOTAL</b>			5710		\$ 360,972.26		
<b>TOTAL COMPLETED (ROUNDS 1 &amp; 2)</b>			<b>52183.68</b>		<b>\$ 3,183,230.86</b>		

Notes for Rounds 1 & 2:

- Schedule of pavement markings for the above remaining streets to be determined.

**Round 3**

Street Name	Location	Region	L (FT.)	W (FT.)	Estimated Cost	Status	Remarks
<b>Northern Region (NR)</b>							
<b>Central Region (CR)</b>							
Chargualaf Court	Agana Heights	CR	315.00	20.00	\$ 31,201.46	Paving Completed (11-20-2019). Road striping to be scheduled.	
Gajuman Street	Barrigada	CR	702.00	22.00	\$ 72,691.48	Paving Completed (02-19-2020). Road striping to be scheduled.	
N. Old GW Road	MTM	CR	563.00	20.00	\$ 55,883.40	Paving Completed (11-05-2019). Road striping to be scheduled.	
Tan Joaquina Borja Street	Sinajana	CR	487.00	20.00	\$ 43,517.74	Paving Completed (11-21-2019). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 1)	TATUHA	CR	733.00	22.00	\$ 98,961.36	Paving Completed (01-04-2020). Road striping to be scheduled.	
Tun Joaquin Flores Street, Harmon (Part 2)	TATUHA	CR	485.00	22.00	\$ 83,804.82	Paving Completed (03-12-2020). Road striping to be scheduled.	
<b>Southern Region (SR)</b>							
Malojloj Highway Rte. 4 (From Wolford Hts. To As-Alonso Road), Phase 1 (Change Order No. 1)	Talofofo	SR	2,318.00	22.00	\$ 119,768.72	Paving Completed (09-23-2020). Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Spot Repair, Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 (From As-Alonso Road To Transfer Station), Phase 2 (Change Order Nos. 1 & 2)	Talofofo	SR	2,965.00	22.00	\$ 143,929.53	Paving Completed (09-23-2020). Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Spot Repair, Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 (From As-Alonso Road To Transfer Station), Phase 2 (Change Order Nos. 1 & 2)	Talofofo	SR			\$ 47,261.33	Paving Completed (09-23-2020). Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Spot repair, Milling & Minor Hot Asphalt Conc.
Malojloj Highway Rte. 4 (From Transfer Station to ICC Project), Phase 3 (Change Order Nos. 1 & 2)	Talofofo	SR	3,202.00	22.00	\$ 576,859.41	Paving Completed (09-23-2020). Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 (From ICC Project to Dandan Road), Phase 4 (Change Order Nos. 1 & 2)	Talofofo	SR	1,566.00	22.00	\$ 124,410.00	Paving Completed (09-23-2020). Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Friction Course only
Malojloj Highway Rte. 4 (From ICC Project to Dandan Road), Phase 4 (Change Order No. 1)	Talofofo	SR	1,566.00		\$ 236,742.76	Paving Completed (09-23-2020). Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Milling & Minor Hot Asphalt Conc.
Malojloj Highway Rte. 4 (From Dandan Road to Near K76 Gas Station), Phase 5 (Change Order No. 1)	Talofofo	SR	3,112.00	22.00	\$ 706,193.48	Paving Completed (09-23-2020). Road centerline and shoulders striping completed; installation of pavement markers to be scheduled.	Milling, Minor Hot Asphalt Conc. & Friction Course
Malojloj Highway Rte. 4 Nine (9) Driveways	Talofofo	SR			\$ 8,127.36	Paving Completed (07-31-2020).	Milling & Minor Hot Asphalt Conc. (24.48 tons)
<b>TOTAL PENDING (ROUND 3)</b>					\$ -		
<b>TOTAL COMPLETED (ROUND 3)</b>			<b>23,094.00</b>		<b>\$ 2,922,171.21</b>		

Notes for Round 3:

- YY Pavement Markers are available pending schedule of installation for Route 4 Malojloj Highway from Wolford Hts. To K76 Gas Station.

## Round 4

Street Name	Location		L (FT.)	W (FT.)	Estimated Cost	Status	Remarks
<b>NORTHERN REGION (NR)</b>							
Swamp Road	Dededo	NR	11,264.00	22.00	\$ 1,207,375.64		See Note Nos. 2 & 6
Chalan Karzia	Dededo	NR	1,211.00	22.00	\$ 129,805.74	Pending Resurfacing	See Note No. 2
Chalan Lumasa Corner Biradan Pulatara	Dededo	NR	3,691.00	22.00	\$ 395,848.57		See Note Nos. 2 & 6
Chalan Tun Luis Takano	Yigo	NR	2,320.00	22.00	\$ 248,678.22	Pending Resurfacing	See Note No. 1
Tun Ignacio Chana/David Flores Ct.	Yigo	NR	1,670.00	22.00	\$ 179,005.44	Pending Resurfacing	See Note Nos. 1 & 6
Chalan Cabesa (from Kayen Amantes to Chalan Matiguac)	Yigo	NR	1,238.00	22.00	\$ 132,699.84	Pending Resurfacing	See Note No. 1
Chalan Bada (from Chalan Machete to Kayen Matiguac)	Yigo	NR	3,636.00	22.00	\$ 389,738.80	Pending Resurfacing	See Note No. 1
Chalan Balimbines	Yigo	NR	1,295.00	22.00	\$ 138,809.61	Pending Resurfacing	See Note No. 1
Chalan Santa Anita/Route 9	Dededo	NR	265.00	30.00	\$ 42,498.99	Milling & Paving of Minor Hot Asphalt Conc. Completed (11-06-2021); striping to be scheduled	See Note No. 5; Work Order No. 3
<b>CENTRAL REGION (CR)</b>							
Binakle Road	Asan-Maina	CR	1,710.00	22.00	\$ 183,293.00		See Note Nos. 2 & 6
Lizama Street (Portion)	Barrigada	CR	2,436.00	22.00	\$ 261,112.00	Pending Resurfacing	See Note No. 1
Judge Sablan Street	Chalan Pago/Order	CR	2,199.00	22.00	\$ 235,708.37		See Note Nos. 2 & 6
Maimai Road (Rte. 4 to Konga Road)	Chalan Pago/Order	CR	5,250.00	22.00	\$ 578,097.67	Pending Resurfacing	See Note No. 1
Pangelinan Drive to Sagan Bonita (New)	Manjilao	CR	921.00	22.00	\$ 98,720.97	Pending Resurfacing	See Note No. 1
Sgt. Roy T. Damian Street (Rte. 33)	MTM	CR	10,039.00	22.00	\$ 1,076,069.00		See Note No. 2
Manibusan Street	MTM	CR	3,076.00	22.00	\$ 329,713.02		See Note Nos. 2 & 6
Frank D. Perez St. (formerly Father San Vitores Drive) (from Rte. 14 to Father Ramon Drive), Perezville	Tamuning	CR	2,298.00	20.00	\$ 246,320.07	Pending Resurfacing	See Note No. 1
Gov. Skinner Drive, Perezville	Tamuning	CR	963.00	16.00	\$ 103,222.90	03-29-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	See Note No. 1
<b>SOUTHERN REGION (SR)</b>							
Duenas Street (Part 1) From De Los Martes To Cook St.	Hagat	SR	591.00	32.00	\$ 133,128.60	03-30-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	See Note No. 6; Work Order No. 2
Duenas Street (Part 2) From Cook St. To Eskin Dr.	Hagat	SR	668.00	24.50	\$ 143,281.18	01-09-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	See Note No. 6; Work Order No. 2
North Eugenio Street	Hagat	SR	652.00	24.00	\$ 79,636.68	03-04-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	Work Order No. 2
South Eugenio Street	Hagat	SR	660.00	26.00	\$ 80,879.24	03-11-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	Work Order No. 8; See Note No. 5
Cook Street	Hagat	SR	435.00	24.00	\$ 52,812.36	02-24-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	Work Order No. 2
Perry Street	Hagat	SR	320.00	24.00	\$ 39,058.60	03-24-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	See Note No. 6; Work Order No. 2
Bruce Street	Hagat	SR	640.00	26.00	\$ 77,951.34	03-16-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	See Note No. 5; Work Order No. 5
Osborne Street	Hagat	SR	660.00	26.00	\$ 79,456.68	03-18-2022) Milling & Minor Hot Asphalt Conc. Paving Completed	See Note No. 5; Work Order No. 5
Chalan Chanditha	Inalajan	SR	478.00	22.00	\$ 51,991.98	Added back to the list per REV. 12b; Pending Resurfacing	See Note No. 6
Rte. 12 Phase 1 (from Sumay Memorial Street to Sgt. E. Cruz Street)	Santa Rita	SR	4,781.00	23.00	\$ 688,088.27	10-14-2021) Milling & Minor Hot AC Paving Completed.	Work Order No. 1; 4" thick Milling; 3" thick Minor Hot Asphalt Conc. Paving; 1" thick Friction Course Paving; SMH & WVB Adjustments.
Rte. 12 Phase 1 (from Sumay Memorial Street to Sgt. E. Cruz Street)	Santa Rita	SR	4,781.00	23.00	\$ 437,943.47	02-04-2022) 1" thick Friction Course (Anti-Skid) Paving; SMH & WVB Adjustments completed.	Work Order No. 1; See Note No. 7
Chalan Pale Duenas Haya	Santa Rita	SR	1,420.00	20.00	\$ 160,729.24	07-17-2021) Paving Completed. striping TBD	See Note No. 6; Work Order No. 1; 2" thick Minor Hot Asphalt Conc.
Sumay Memorial Street (from Rte. 12 to Rte. 5)	Santa Rita	SR	2,912.00	22.00	\$ 312,134.04	Resurfacing Cancelled: Rights-Of-Way Issues.	Work Order No. 4; 2" Milling; 2" thick Minor Hot Asphalt Conc.; SMH & WVB Adjustments.
Rte. 12 Phase 2 (from Sgt. E. Cruz Street to NavMag Ent.)	Santa Rita	SR	4,062.00	22.00	\$ 435,372.33	Resurfacing Cancelled	See Note No. 1; 3" thick Minor Hot Asphalt Conc.; 1" thick Friction Course
Felix T. Pangelinan Drive	Santa Rita	SR	1,041.00	20.00	\$ 111,583.63	Resurfacing Cancelled: Rights-Of-Way Issues.	Work Order No. 4; See Note No. 6; Work Order No. 1; 2" thick Milling; 2" thick Minor Hot Asphalt Conc.; SMH & WVB Adjustments.
Route 5 (from Rte. 2A to NavMag Ent.)	Santa Rita	SR	9,450.00	22.00	\$ 2,225,685.00	Resurfacing Cancelled	
Route 17 (from Rte. 5 to Bridge)	Santa Rita	SR	2,370.00	22.00	\$ 558,187.67	Pending Resurfacing	Pending Procurement (See Note Nos. 1 & 5).
Talofoto Highway, Rte. 4A (N. San Miguel/Ernest P. Santos - Fire Station to Elem. School)	Talofoto	SR	6,094.00	22.00	\$ 1,205,631.22	Pending Resurfacing	See Note No. 1
Talofoto Highway, Rte. 4A (Jose P. Cruz Street, Ipan)	Talofoto	SR	2,620.00	22.00	\$ 307,925.33	Pending Resurfacing	See Note Nos. 1 & 6
Pasederun Jesus Grace (Rancho Camacho)	Talofoto	SR	1,228.00	16.00	\$ 99,877.33	Added per Rev. 12b.	See Note No. 5
Portion of Rte. 17 and Rte. 4A Intersection	Talofoto	SR	1,862.00	13.00	\$ 266,058.93	Added per Rev. 12b.	See Note No. 5
Francisco Perez Street, Ipan (Perez Hts. Area)	Talofoto	SR	1,281.00	22.00	\$ 137,308.97	Pending Resurfacing	See Note Nos. 2 & 6
Pacha Road, Ipan	Talofoto	SR	2,256.00	22.00	\$ 227,875.63	Added per Rev. 12b.	See Note No. 5
Cruz Heights, Ipan	Talofoto	SR	1,157.00	22.00	\$ 125,790.74	Added per Rev. 12b.	See Note No. 5
Dondei Road, Ipan	Talofoto	SR	446.00	22.00	\$ 59,746.74	Added per Rev. 12b.	See Note No. 5
Olso Antonio B. Duenas St.	Talofoto	SR	1,199.00	22.00	\$ 129,692.08	Added per Rev. 12b.	See Note No. 5
Chalan Agnon, Manencion	Yona	SR	1,508.00	22.00	\$ 356,145.03	Pending Resurfacing	See Note No. 6
<b>TOTAL PENDING TO-DATE (ROUND 4)</b>			<b>43,560.00</b>		<b>\$ 5,960,838.99</b>		
<b>TOTAL COMPLETED TO-DATE (ROUND 4)</b>			<b>7,221.00</b>		<b>\$ 983,187.46</b>		

## Notes for Round 4:

1. Pending Round 4 Work Order To Be Determined (TBD).
2. Planned - Round 4 (Funding Pending) per Priority List Rev.09.
3. Assessment On-Going Streets per Priority List Rev.09 (See List Below).
4. Street taken out from the original contract list: North Sabana Dr. in Barrigada, Chalan Ping Pago in Chalan Pago, Sergio Cruz Road in Mangilao.
5. Street added on the list.
6. Street listed on original contract for this round.
7. (03-24-2022) Milling & Minor Hot Asphalt Conc. Paving completed at North Eugenio Street in Hagat.
8. (03-11-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Duenas Street Part 2 in Hagat.
10. (03-16-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Bruce Street in Hagat.
11. (03-18-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Osborne Street in Hagat.
11. (03-23-2022) Milling & Minor Hot Asphalt Conc. Paving completed at South Eugenio Street in Hagat.
12. (03-26-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Gov. Skinner Drive in Tamuning.
12. (03-30-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Duenas Street Part 1 in Hagat.

## ASSESSMENT ON-GOING:

Street Name	Location		L (FT.)	W (FT.)	Estimated Cost	Status	Remarks
Painetos Drive (TBD - R/W Encroachment Issues)	Agana Heights	CR	TBD	22.00	\$ -		See Note No. 6
Tun Jose L. San Nicolas	Inarajan	SR	1,830.00	22.00	\$ 189,904.00		See Note No. 6
E. As Diaz St. (Marianas Terrace) Includes Adjacent Streets:	Yigo	NR	1,111.00	22.00			See Note No. 5
a. N. Jose F. San Nicolas St.	Yigo	NR	660.00	22.00			See Note No. 5
b. Chalan Babuen Puet Kasira St.	Yigo	NR	379.00	22.00			See Note No. 5
c. Chalan Babuen Halomtano St.	Yigo	NR	509.00	22.00			See Note No. 5
Tun Ben Anaco (Intersection of Juan Anaco Ave. to Hwy 29 - Church)	Yigo	NR	1,037.00	22.00			See Note No. 5
Chalan Mansanita	Yigo	NR	1,592.00	22.00			See Note No. 5
Chalan YTranka	Yigo	NR	1,940.00	22.00			See Note No. 5
Chalan Lemai	Yigo	NR	1,689.00	22.00			See Note No. 5
Chalan Fungo	Yigo	NR	1,177.00	22.00			See Note No. 5
Chalan Mayor RS Lizama	Yigo	NR	1,075.00	22.00			See Note No. 5
Chalan Mayor DG Blas Chalan Rosario (to Chalan Lizama)	Yigo	NR	1,308.00	22.00			See Note No. 5
Chalan Nigap	Yigo	NR	550.00	22.00			See Note No. 5
Iglesias St.	Yigo	NR	554.00	22.00			See Note No. 5
Kayen Dibidi St.	Yigo	NR	761.00	22.00			See Note No. 5
Chalan Emsley (Portion)	Yigo	NR	5,852.00	22.00			See Note No. 5
Chalan Macheche	Yigo	NR	1,318.00	22.00			See Note No. 5
Chalan Fisinos (Chalan Bada to Chalan Macheche)	Yigo	NR	326.00	22.00			See Note No. 5
Chalan Koda (Portion)	Yigo	NR	1,195.00	22.00			See Note No. 5

## LEGEND:

	Changes this reporting month
Ave.	Avenue, Average
CR	Central Region
Conc.	Concrete
HMC	Highway Maintenance & Construction
HRP	Hawaiian Rock Products
LF	Linear Feet
MTM	Mongmong-Toto-Maite
NavMagEnt.	Naval Magazine Entrance
NR	Northern Region
REV.	Revision
R/W	Rights-Of-Way
Rte.	Route
SMH	Sewer Manhole
SR	Southern Region
St.	Street
TATUHA	Tamuning-Tumon-Harmon
TBD	To Be Determined
WVB	Water Valve Box