


**From:** Committee on Rules 36GL <cor@guamlegislature.org>  
**Sent:** Wednesday, May 18, 2022 11:47 AM  
**To:** Clerks; Rennae Meno  
**Cc:** Speaker Therese M. Terlaje  
**Subject:** Messages and Communications for Doc. No. 36GL-22-2035\*  
**Attachments:** 36GL-22-2035.pdf

*Håfa Adai* Clerks,

Please see attached M&C Doc. No. 36GL-22-2035 for processing:

|              |   |                         |
|--------------|---|-------------------------|
| 36GL-22-2035 | Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of April 2022* | Department of Public Wo |
|--------------|---|-------------------------|

*Si Yu'os Ma'åse'*,



## COMMITTEE ON RULES

Vice Speaker Tina Rose Muña Barnes  
36th Guam Legislature  
*I Mina'trentai Sais Na Liheslaturan Guáhan*  
163 Chalan Santo Papa Hågatña Guam 96910  
Email: [cor@guamlegislature.org](mailto:cor@guamlegislature.org)

"Disclaimer: This message is intended only for the use of the individual or entity to which it is addressed and may contain information which is privileged, confidential, proprietary, or exempt from disclosure under applicable law. If you are not the intended recipient or the individual responsible for delivering the message to the intended recipient, you are strictly prohibited from disclosing, distributing, copying, or in any way using this message. If you have received this communication in error, please notify the sender and immediately delete any copies you may have received. Thank you."

----- Forwarded message -----

**From:** Speaker Therese M. Terlaje <[speaker@guamlegislature.org](mailto:speaker@guamlegislature.org)>  
**Date:** Wed, May 18, 2022 at 10:46 AM  
**Subject:** Messages and Communications for 36GL-22-2035  
**To:** Legislative Secretary Amanda Shelton <[officeofsenatorshelton@guamlegislature.org](mailto:officeofsenatorshelton@guamlegislature.org)>, Committee on Rules 36GL <[cor@guamlegislature.org](mailto:cor@guamlegislature.org)>

*Håfa Adai*,

Please see attached M&C Doc. No. 36GL-22-2035\*

|              |   |                         |
|--------------|---|-------------------------|
| 36GL-22-2035 | Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of April 2022* | Department of Public Wo |
|--------------|---|-------------------------|

*Si Yu'os Ma'åse',*

Marie Cruz  
Community Relations Liaison

Office of Speaker Therese M. Terlaje  
Committee on Health, Land, Justice and Culture  
I Mina'trentai Sais na Liheslaturan Guåhan  
36th Guam Legislature  
Guam Congress Building, 163 Chalan Santo Papa, Hagåtña, Guam 96910  
T: (671) 472-3586 F: (671) 989-3590 Email: [senatorterlaje@guam.gov](mailto:senatorterlaje@guam.gov)  
website: [www.senatorterlaje.com](http://www.senatorterlaje.com)

----- Forwarded message -----

From: **Juliana Santos** <[juliana.santos@dpw.guam.gov](mailto:juliana.santos@dpw.guam.gov)>

Date: Wed, May 18, 2022 at 9:58 AM

Subject: Village Street Monthly Report

To: <[speaker@guamlegislature.org](mailto:speaker@guamlegislature.org)>


Cc: <[senatorcnelson@guamlegislature.org](mailto:senatorcnelson@guamlegislature.org)>

Good morning Speaker Terlaje,

Please see the attached April 2022 Monthly Report for the subject project.  
Should you have any questions or concerns, please do not hesitate to contact us.

--

Thank you,



Department of Public Works  
Highway Maintenance & Construction  
(671) 646-3179



Speaker Therese M. Terlaje <speaker@guamlegislature.org>

*Time changed to reflect actual time received. MC.*

# Village Street Monthly Report

**Juliana Santos** <juliana.santos@dpw.guam.gov>  
To: speaker@guamlegislature.org  
Cc: senatortcnelson@guamlegislature.org

Wed, May 18, 2022 at 10:07 AM  
*9:58*

Good morning Speaker Terlaje,

Please see the attached April 2022 Monthly Report for the subject project. Should you have any questions or concerns, please do not hesitate to contact us.

Thank you,

JULIANA M. SANTOS  
Department of Public Works  
Highway Maintenance & Construction  
(671) 646-3179

Doc type: *36GL-22-2035*  
OFFICE OF THE SPEAKER  
THERESE M. TERLAJE

**April 2022 Monthly Report.pdf**  
189K

*05-18-2022*

Time: *9:58 am*  
Received: *MC Nelson*

COMMITTEE ON RULES  
RECEIVED:  
May 18, 2022  
10:46 A.M.



*The Honorable*  
**LOURDES A. LEON GUERRERO**  
*Maga' Håga • Governor*

*The Honorable*  
**JOSHUA F. TENORIO**  
*Sigundo Maga' Låhi • Lieutenant Governor*



**VINCENT P. ARRIOLA**  
*Director*  
**LINDA J. IBANEZ**  
*Deputy Director*

**17 MAY 2022**

The Honorable Therese Terlaje  
Speaker  
*I Mina'trentai Sais no Liheslaturan Guåhan*  
36th Guam Legislature  
Committee on Public Accountability, Human Resources, and the Guam Buildup  
Guam Congress Building  
163 Chalan Santo Papa  
Hagåtña, Guam 96910

Hafa Adai Speaker Terlaje,

Pursuant to P.L. 34-116, Chapter V, Section 1 (J), attached is the Monthly Status Report for the Village Streets and Road Resurfacing Repairs for the month of April 2022.

Should you have any questions, please contact Mr. Darren C. Muna, Highway Maintenance & Construction (HMC) Superintendent, at 646-3204 or Mr. Rigolberto J. Diaz, Engineer II for HMC, at 646-3241.

Regards,

Vincent P. Arriola  
Director

cc: The Honorable Telen Nelson, Oversight Chair of DPW  
Central Files, Guam Legislature

DEPARTMENT OF PUBLIC WORKS  
Division of Highways  
Village Streets and Roads Resurfacing and Repairs  
Monthly Report

Report for the month of: April 2022

**Rounds 1 & 2**

| Street Name                               | Location | Region | L (FT.)         | W (FT.) | Cost                   | Status  | Remarks |
|---|----------|--------|-----------------|---------|------------------------|---|---------|
| <b>Southern Region</b>                    |          |        |                 |         |                        |   |         |
| South Paulino Heights                     | Talofofo | SR     | 1900            | 20.00   | \$ 171,895.22          | Paving Completed Road striping to be scheduled. | Round 2 |
| Sabana Drive                              |          | SR     | 1735            | 22.00   | \$ 62,906.12           | Paving Completed Road striping to be scheduled. | Round 2 |
| Sabana Extension                          |          | SR     | 335             | 22.00   | \$ 31,557.36           | Paving Completed Road striping to be scheduled. | Round 2 |
| North Paulino                             |          | SR     | 1740            | 14.00   | \$ 94,613.56           | Paving Completed Road striping to be scheduled. | Round 2 |
| <b>TOTAL</b>                              |          |        | <b>5710</b>     |         | <b>\$ 360,972.26</b>   |   |         |
| <b>TOTAL COMPLETED (ROUNDS 1 &amp; 2)</b> |          |        | <b>52183.68</b> |         | <b>\$ 3,183,230.86</b> |   |         |

**Notes for Rounds 1 & 2:**

1. Schedule of pavement markings for the above remaining streets to be determined.

**Round 3**

| Street Name  | Location      | Region | L (FT.)          | W (FT.) | Estimated Cost         | Status   | Remarks   |
|--|---------------|--------|------------------|---------|------------------------|--|---|
| <b>Northern Region (NR)</b>  |               |        |                  |         |                        |  |   |
| <b>Central Region (CR)</b>   |               |        |                  |         |                        |  |   |
| Chargualaf Court   | Agana Heights | CR     | 315.00           | 20.00   | \$ 31,201.46           | Paving Completed (11-20-2019). Road striping to be scheduled.  |   |
| Gajuman Street   | Barrigada     | CR     | 702.00           | 22.00   | \$ 72,691.48           | Paving Completed (02-19-2020). Road striping to be scheduled.  |   |
| N. Old GW Road   | MTM           | CR     | 563.00           | 20.00   | \$ 55,883.40           | Paving Completed (11-05-2019). Road striping to be scheduled.  |   |
| Tan Joaquina Borja Street  | Sinajana      | CR     | 487.00           | 20.00   | \$ 43,517.74           | Paving Completed (11-21-2019). Road striping to be scheduled.  |   |
| Tun Joaquin Flores Street, Harmon (Part 1)   | TATUHA        | CR     | 733.00           | 22.00   | \$ 98,961.36           | Paving Completed (01-04-2020). Road striping to be scheduled.  |   |
| Tun Joaquin Flores Street, Harmon (Part 2)   | TATUHA        | CR     | 485.00           | 22.00   | \$ 83,804.82           | Paving Completed (03-12-2020). Road striping to be scheduled.  |   |
| <b>Southern Region (SR)</b>  |               |        |                  |         |                        |  |   |
| Malojloj Highway Rte. 4 (From Wolford His. To As-Alonso Road), Phase 1 (Change Order No. 1)          | Talofofo      | SR     | 2,318.00         | 22.00   | \$ 119,768.72          | Paving Completed (09-23-2020). Road centerline and shoulders striping completed, installation of pavement markers to be scheduled. | Spot Repair, Milling, Minor Hot Asphalt Conc. & Friction Course |
| Malojloj Highway Rte. 4 (From As-Alonso Road To Transfer Station), Phase 2 (Change Order Nos. 1 & 2) | Talofofo      | SR     | 2,965.00         | 22.00   | \$ 143,929.53          | Paving Completed (09-23-2020). Road centerline and shoulders striping completed, installation of pavement markers to be scheduled. | Spot Repair, Milling, Minor Hot Asphalt Conc. & Friction Course |
| Malojloj Highway Rte. 4 (From As-Alonso Road To Transfer Station), Phase 2 (Change Order Nos. 1 & 2) | Talofofo      | SR     |                  |         | \$ 47,261.33           | Paving Completed (09-23-2020). Road centerline and shoulders striping completed, installation of pavement markers to be scheduled. | Spot repair, Milling & Minor Hot Asphalt Conc.                  |
| Malojloj Highway Rte. 4 (From Transfer Station to ICC Project), Phase 3 (Change Order Nos. 1 & 2)    | Talofofo      | SR     | 3,202.00         | 22.00   | \$ 576,859.41          | Paving Completed (09-23-2020). Road centerline and shoulders striping completed, installation of pavement markers to be scheduled. | Milling, Minor Hot Asphalt Conc. & Friction Course              |
| Malojloj Highway Rte. 4 (From ICC Project to Dandan Road), Phase 4 (Change Order Nos. 1 & 2)         | Talofofo      | SR     | 1,566.00         | 22.00   | \$ 124,410.00          | Paving Completed (09-23-2020). Road centerline and shoulders striping completed, installation of pavement markers to be scheduled. | Friction Course only  |
| Malojloj Highway Rte. 4 (From ICC Project to Dandan Road), Phase 4 (Change Order No. 1)              | Talofofo      | SR     | 1,566.00         |         | \$ 236,742.76          | Paving Completed (09-23-2020). Road centerline and shoulders striping completed, installation of pavement markers to be scheduled. | Milling & Minor Hot Asphalt Conc.                               |
| Malojloj Highway Rte. 4 (From Dandan Road to Near K76 Gas Station), Phase 5 (Change Order No. 1)     | Talofofo      | SR     | 3,112.00         | 22.00   | \$ 706,193.48          | Paving Completed (09-23-2020). Road centerline and shoulders striping completed, installation of pavement markers to be scheduled. | Milling, Minor Hot Asphalt Conc. & Friction Course              |
| Malojloj Highway Rte. 4 Nine (9) Driveways   | Talofofo      | SR     |                  |         | \$ 8,127.36            | Paving Completed (07-31-2020)  | Milling & Minor Hot Asphalt Conc. (24.4R tons)                  |
| <b>TOTAL PENDING (ROUND 3)</b>   |               |        | <b>-</b>         |         | <b>\$ -</b>            |  |   |
| <b>TOTAL COMPLETED (ROUND 3)</b>   |               |        | <b>23,094.00</b> |         | <b>\$ 2,922,171.21</b> |  |   |

**Notes for Round 3:**

1. YY Pavement Markers are available pending schedule of installation for Route 4 Malojloj Highway from Wolford His. To K76 Gas Station.

## Round 4

| Street Name   | Location          |    | L (FT.)   | W (FT.) | Estimated Cost  | Status   | Remarks   |
|---|-------------------|----|-----------|---------|-----------------|--|---|
| <b>NORTHERN REGION (NR)</b>   |                   |    |           |         |                 |  |   |
| Swamp Road  | Dededo            | NR | 11,264.00 | 22.00   | \$ 1,207,375.64 |  | See Note Nos. 2 & 6   |
| Chalan Kareta   | Dededo            | NR | 1,211.00  | 22.00   | \$ 129,805.74   | Pending Resurfacing  | See Note No. 2  |
| Chalan Lomasu Corner Biradan Pulattat   | Dededo            | NR | 3,693.00  | 22.00   | \$ 395,848.57   |  | See Note Nos. 2 & 6   |
| Chalan Santa Anita  | Dededo            | NR | 265.00    | 30.00   | \$ 42,498.99    | Milling & Paving of Minor Hot Asphalt Conc. Completed (11-06-2021); striping to be scheduled | See Note No. 5; Work Order No. 3  |
| Chalan Tun Luis Takano  | Yigo              | NR | 2,320.00  | 22.00   | \$ 248,678.22   | Pending Resurfacing  | See Note No. 1  |
| Tun Ignacio Chana/David Flores Ct.  | Yigo              | NR | 1,670.00  | 22.00   | \$ 179,005.44   | Pending Resurfacing  | See Note Nos. 1 & 6   |
| Chalan Cabeza (from Kayen Amantes to Chalan Mataguac)   | Yigo              | NR | 1,238.00  | 22.00   | \$ 132,699.84   | Pending Resurfacing  | See Note No.1   |
| Chalan Baula (from Chalan Machete to Kayen Mativú)  | Yigo              | NR | 3,636.00  | 22.00   | \$ 389,738.80   | Pending Resurfacing  | See Note No. 1  |
| Chalan Balimbines   | Yigo              | NR | 1,295.00  | 22.00   | \$ 138,809.61   | Pending Resurfacing  | See Note No. 1  |
| Route 9 Portion (From Summer Homes Residence Entrance To Entrada Street)                                | Yigo              | NR | 2,650.00  | 23.00   | \$ 529,000.00   | Pending Resurfacing  | See Note No. 5, Work Order No. 11   |
| <b>CENTRAL REGION (CR)</b>  |                   |    |           |         |                 |  |   |
| Binakle Road  | Asan-Maina        | CR | 1,710.00  | 22.00   | \$ 183,293.00   |  | See Note Nos. 2 & 6   |
| Lizama Street (Portion)   | Barrigada         | CR | 2,436.00  | 22.00   | \$ 261,112.00   | Pending Resurfacing  | See Note No. 1  |
| Judge Sablan Street   | Chalan Pago/Ordot | CR | 2,199.00  | 22.00   | \$ 235,708.37   |  | See Note Nos. 2 & 6   |
| Maimai Road (Rte. 4 to Konga Road)  | Chalan Pago/Ordot | CR | 5,250.00  | 22.00   | \$ 578,097.67   | Resurfacing Cancelled. Rights-Of-Way issues.   | See Note No. 2  |
| Panglinan Drive to Sagan Bonita (New)   | Mangilao          | CR | 921.00    | 22.00   | \$ 98,720.97    | Pending Resurfacing  | See Note No. 1  |
| Sgt. Roy T. Damian Street (Rte. 33)   | MTM               | CR | 10,039.00 | 22.00   | \$ 1,076,069.00 | Pending Resurfacing  | See Note No. 1  |
| Manibusan Street  | MTM               | CR | 3,076.00  | 22.00   | \$ 329,713.02   |  | See Note Nos. 2 & 6   |
| Frank D. Perez St. (formerly Father San Vitoris Drive) (from Rte. 14 to Father Ramon Drive), Perezville | Tamuning          | CR | 2,226.00  | 20.00   | \$ 202,257.30   | (04-04-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 5  |
| Gov. Skinner Drive, Perezville  | Tamuning          | CR | 963.00    | 16.00   | \$ 103,222.90   | (03-29-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 5  |
| Father Roman St. (Formerly Father Ramon Drive)  | Tamuning          | CR | 2,152.00  | 20      | \$ 203,175.93   | (04-06-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 5  |
| <b>SOUTHERN REGION (SR)</b>   |                   |    |           |         |                 |  |   |
| Duenas Street (Part 1) From De Los Martenes To Cook St.   | Hagat             | SR | 591.00    | 32.00   | \$ 133,128.60   | (03-30-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 6; Work Order No. 2  |
| Duenas Street (Part 2) From Cook St. To Erskin Dr.  | Hagat             | SR | 668.00    | 24.50   | \$ 143,281.18   | (03-09-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 6; Work Order No. 2  |
| North Eugenio Street  | Hagat             | SR | 652.00    | 24.00   | \$ 79,636.68    | (03-04-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | Work Order No. 2  |
| South Eugenio Street  | Hagat             | SR | 660.00    | 26.00   | \$ 80,879.24    | (03-11-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | Work Order No. 8; See Note No. 5  |
| Cook Street   | Hagat             | SR | 435.00    | 24.00   | \$ 52,812.36    | (02-24-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | Work Order No. 2  |
| Perry Street  | Hagat             | SR | 320.00    | 24.00   | \$ 39,058.60    | (02-24-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 6; Work Order No. 2  |
| Bruce Street  | Hagat             | SR | 640.00    | 26.00   | \$ 77,951.34    | (03-16-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 5; Work Order No. 5  |
| Osborne Street  | Hagat             | SR | 660.00    | 26.00   | \$ 79,456.68    | (03-18-2022) Milling & Minor Hot Asphalt Conc. Paving Completed                              | See Note No. 5; Work Order No. 5  |
| Chalan Chanduha   | Inalajan          | SR | 478.00    | 22.00   | \$ 51,991.98    | Added back to the list per REV. 12b, Pending Resurfacing                                     | See Note No. 6  |
| Rte. 12 Phase 1 (from Sumay Memorial Street to Sgt. E. Cruz Street)                                     | Santa Rita        | SR | 4,781.00  | 23.00   | \$ 688,088.27   | (10-14-2021) Milling & Minor Hot AC Paving Completed.  | Work Order No. 1; 4" thick Milling; 3" thick Minor Hot Asphalt Conc. Paving; 1" thick Friction Course Paving; SMH & WVB Adjustments |
| Rte. 12 Phase 1 (from Sumay Memorial Street to Sgt. E. Cruz Street)                                     | Santa Rita        | SR | 4,781.00  | 23.00   | \$ 437,943.47   | (02-04-2022) 1" thick Friction Course (Anti-Skid) Paving, SMH & WVB Adjustments completed    | Work Order No. 1; See Note No. 7  |
| Chalan Pale Duenas Haya   | Santa Rita        | SR | 1,420.00  | 20.00   | \$ 160,729.24   | (07-17-2021) Paving Completed, striping TBD  | See Note No. 6; Work Order No. 1; 2" thick Minor Hot Asphalt Conc.,   |
| Sumay Memorial Street (from Rte. 12 to Rte. 5)  | Santa Rita        | SR | 2,912.00  | 22.00   | \$ 312,134.04   | Resurfacing Cancelled until further noticed. Rights-Of-Way issues.                           | Work Order No. 4; 2" Milling, 2" thick Minor Hot Asphalt Conc., SMH & WVB Adjustments.  |
| Rte. 12 Phase 2 (from Sgt. E. Cruz Street to NavMag Ent.)   | Santa Rita        | SR | 4,062.00  | 22.00   | \$ 435,372.33   | Resurfacing Cancelled  | See Note No. 1; 3" thick Minor Hot Asphalt Conc.; 1" thick Friction Course  |
| Felix T. Panglinan Drive  | Santa Rita        | SR | 1,041.00  | 20.00   | \$ 111,583.63   | Resurfacing Cancelled until further noticed; Rights-Of-Way issues.                           | Work Order No. 4; See Note No. 6; 2" thick Milling; 2" thick Minor Hot Asphalt Conc., SMH & WVB Adjustments.                        |
| Route 5 (from Rte. 17 to NavMag Ent.)   | Santa Rita        | SR | 9,450.00  | 22.00   | \$ 2,225,685.00 | Resurfacing shortened  | Resurfacing under Federal Project from Rte. 2A to Rte. 17.  |
| Route 17 (from Rte. 5 to Bridge)  | Santa Rita        | SR | 2,370.00  | 22.00   | \$ 558,187.67   | Pending Resurfacing  | Pending Procurement (See Note Nos. 1 & 5).  |
| Ernest P. Santos/Rte. 4A (From Jose P. Cruz St. to M. Mata St.)   | Talofofu          | SR | 1,900.00  | 22.00   | \$ 207,537.35   | Milling & Minor Hot Asphalt Conc. Paving Completed (04-23-2022)                              | Work Order No. 7; 4" thick Milling; 3" thick Minor Hot Asphalt Conc., 1" thick Friction Course                                      |
| N. San Miguel St. (From Jose P. Cruz St. To Enrique San Nicolas St.)                                    | Talofofu          | SR | 4,761.00  | 20.00   | \$ 441,939.60   | Milling & Minor Hot Asphalt Conc. Paving Completed (04-21-2022)                              | Work Order No. 7; 2" thick Milling; 2" thick Minor Hot Asphalt Conc.,   |
| Jose P. Cruz St./Rte. 4A (From Talofofu Fire Station To N. San Miguel St.)                              | Talofofu          | SR | 2,620.00  | 22.00   | \$ 307,925.33   | Milling & Minor Hot Asphalt Conc. Paving Completed (04-27-2022)                              | Work Order No. 7; 4" thick Milling; 3" thick Minor Hot Asphalt Conc.; 1" thick Friction Course                                      |
| Jose P. Cruz St. (From N. San Miguel St. To Talofofu Elem. School/Chalan Canton Ladera)                 | Talofofu          | SR | 2,052.00  | 22.00   | \$ 162,634.68   | Milling & Minor Hot Asphalt Conc. Paving Completed (04-11-2022)                              | Work Order No. 7; 3" thick Milling; 2" thick Minor Hot Asphalt Conc.; 1" thick Friction Course                                      |
| Pasaderan Jesus Grace (Rancho Camacho)  | Talofofu          | SR | 1,228.00  | 16.00   | \$ 99,877.33    | Added per Rev. 12b   | See Note No. 5  |
| Portion of Rte. 17 and Rte. 4A Intersection   | Talofofu          | SR | 1,862.00  | 13.00   | \$ 266,058.93   | Added per Rev. 12b.  | See Note No. 5  |



|  |          |    |                  |       |           |                     |   |   |
|--|----------|----|------------------|-------|-----------|---------------------|---|---|
| Francisco Perez Street, Ipan (Perez Hts. Area) | Talofoto | SR | 1,281.00         | 22.00 | \$        | 139,000.00          | Pending Resurfacing                     | See Note Nos. 2 & 6, Work Order No. 12; 2" thick Milling; 2" thick Minor Hot Asphalt Conc. Paving; SMH & WVB Adjustments. |
| Pacha Road, Ipan                               | Talofoto | SR | 2,256.00         | 22.00 | \$        | 175,000.00          | Added per Rev.12b; Pending Resurfacing. | See Note No. 5; Work Order No. 12; 2" thick Milling; 2" thick Minor Hot Asphalt Conc. Paving; SMH & WVB Adjustments.      |
| Cruz Heights, Ipan                             | Talofoto | SR | 1,157.00         | 22.00 | \$        | 109,000.00          | Added per Rev.12b; Pending Resurfacing. | See Note No. 5; Work Order No. 12; 2" thick Milling; 2" thick Minor Hot Asphalt Conc. Paving; SMH & WVB Adjustments.      |
| Dondei Road, Ipan                              | Talofoto | SR | 446.00           | 22.00 | \$        | 36,000.00           | Added per Rev.12b; Pending Resurfacing. | See Note No. 5; Work Order No. 12; 2" thick Milling; 2" thick Minor Hot Asphalt Conc. Paving; SMH & WVB Adjustments.      |
| Okso Antonio B. Ducnas St.                     | Talofoto | SR | 1,199.00         | 22.00 | \$        | 82,000.00           | Added per Rev.12b; Pending Resurfacing. | See Note No. 5; Work Order No. 12; 2" thick Milling; 2" thick Minor Hot Asphalt Conc. Paving; SMH & WVB Adjustments.      |
| Chalan Ayuon, Manengon                         | Yona     | SR | 1,508.00         | 22.00 | \$        | 356,145.03          | Pending Resurfacing                     | See Note No. 6  |
| <b>TOTAL PENDING TO-DATE (ROUND 4)</b>         |          |    | <b>74,546.00</b> |       | <b>\$</b> | <b>8,579,967.98</b> |   |   |
| <b>TOTAL COMPLETED TO-DATE (ROUND 4)</b>       |          |    | <b>30,416.00</b> |       | <b>\$</b> | <b>3,206,214.27</b> |   |   |

Notes for Round 4:

1. Pending Round 4 Work Order To Be Determined (TBD).
2. Planned - Round 4 (Funding Pending) per Priority List Rev.09.
3. Assessment On-Going Streets per Priority List Rev.09 (See List Below).
4. Street taken out from the original contract list: North Sabana Dr. in Barrigada, Chalan Ping Pago in Chalan Pago; Sergio Cruz Road in Mangilao.
5. Street added on the list.
6. Street listed on original contract for this round.
7. (04-01, 02, 04-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Frank D. Perez St. (From Rte. 14 To Father Roman St.) in Tamuning.
8. (04-05, 06-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Father Roman St. in Tamuning.
9. (04-09, 11-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Jose P. Cruz St. (From N. San Miguel To Talofoto Ekm. School/Chalan Canton Ladera) in Talofoto.
10. (04-13, 14, 15, 16, 20, 21-2022) Milling & Minor Hot Asphalt Conc. Paving completed at N. San Miguel St. (From Jose P. Cruz St. To Enrique San Nicolas St.) in Talofoto.
11. (04-22, 23-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Ernest P. Santos St./Rte. 4A (From Jose P. Cruz St. To M. Mata St.) in Talofoto.
12. (04-26, 27-2022) Milling & Minor Hot Asphalt Conc. Paving completed at Jose P. Cruz St./Rte. 4A (From Talofoto Fire Station To N. San Miguel St.) in Talofoto.

ASSESSMENT ON-GOING:

| Street Name  | Location      |    | L (FT.)  | W (FT.) | Estimated Cost | Status     | Remarks        |
|--|---------------|----|----------|---------|----------------|------------|----------------|
| Patetos Drive (TBD - R/W Encroachment Issues)                      | Agana Heights | CR | TBD      | 22.00   | \$             |            | See Note No. 6 |
| Tun Jose L. San Nicolas  | Inarajan      | SR | 1,830.00 | 22.00   | \$             | 189,904.00 | See Note No. 6 |
| E. As Diaz St. (Marianas Terrace)<br>Includes Adjacent Streets:    | Yigo          | NR | 1,111.00 | 22.00   |                |            | See Note No. 5 |
| a. N. Jose F. San Nicolas St.                                      | Yigo          | NR | 660.00   | 22.00   |                |            | See Note No. 5 |
| b. Chalan Babuen Puet Kasita St.                                   | Yigo          | NR | 379.00   | 22.00   |                |            | See Note No. 5 |
| c. Chalan Babuen Halomtano St.                                     | Yigo          | NR | 509.00   | 22.00   |                |            | See Note No. 5 |
| Tun Ben Anaco (Intersection of Juan Anaco Ave. to Hwy 29 - Church) | Yigo          | NR | 1,037.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Mansanita   | Yigo          | NR | 1,592.00 | 22.00   |                |            | See Note No. 5 |
| Chalan YTranka   | Yigo          | NR | 1,940.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Lemal   | Yigo          | NR | 1,689.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Fungo   | Yigo          | NR | 1,177.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Mayot RS Lizama   | Yigo          | NR | 1,075.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Mayot DG Blas Chalan Rosario to Chalan Lizama)              | Yigo          | NR | 1,308.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Nigap   | Yigo          | NR | 550.00   | 22.00   |                |            | See Note No. 5 |
| Iglesias St.   | Yigo          | NR | 554.00   | 22.00   |                |            | See Note No. 5 |
| Kayen Dibidi St.   | Yigo          | NR | 761.00   | 22.00   |                |            | See Note No. 5 |
| Chalan Emsley (Portion)  | Yigo          | NR | 5,852.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Macheche  | Yigo          | NR | 1,318.00 | 22.00   |                |            | See Note No. 5 |
| Chalan Fisinos (Chalan Bada to Chalan Macheche)                    | Yigo          | NR | 326.00   | 22.00   |                |            | See Note No. 5 |
| Chalan Koda (Portion)  | Yigo          | NR | 1,195.00 | 22.00   |                |            | See Note No. 5 |

LEGEND:

|            |                                    |
|------------|------------------------------------|
|            | Changes this reporting month       |
| Avc        | Avenue, Average                    |
| CR         | Central Region                     |
| Conc.      | Concrete                           |
| HMC        | Highway Maintenance & Construction |
| HRP        | Hawaiian Rock Products             |
| LF         | Linear Feet                        |
| MTM        | Mongmong-Toto-Maite                |
| NavMagEnt. | Naval Magazine Entrance            |
| NR         | Northern Region                    |
| REV.       | Revision                           |
| R/W        | Rights-Of-Way                      |
| Rte        | Route                              |
| SMH        | Sewer Manhole                      |
| SR         | Southern Region                    |
| St.        | Street                             |
| TATUHA     | Tamuning-Tumon-Harmon              |
| TBD        | To Be Determined                   |
| WVB        | Water Valve Box                    |