



The Honorable  
**EDDIE BAZA CALVO**  
 Governor

The Honorable  
**RAY TENORIO**  
 Lieutenant Governor



**CARL V. DOMINGUEZ**  
 Director  
**JESSIE B. PALICAN**  
 Deputy Director

January 21, 2014

The Honorable Speaker Judith T. Won Pat, Ed.D.  
*I Mina Trentai Dos Na Liheslaturan Guahan*  
 155 Hesler Place  
 Hagåtña, Guam 96910

32-14-1192  
 Office of the Speaker  
 Judith T. Won Pat, Ed. D.  
 Date 1-22-14  
 Time 9:40am  
 Received by [Signature]

Subject: Fiscal Year 2014 First Quarter – Project Accounting Status for the Capital Projects Limited Obligation Highway Bond Fund – Island-wide Pothole Repair & Village Street Restoration Project – Expenditure Report

**Dear Madam Speaker Won Pat:**

Transmitted herewith is the Department of Public Works' Island-wide Pothole and Village Street Restoration Project Cost Summary Listing for Fiscal Year 2014 First Quarter (year to date) and for the month ending December 31, 2013.

Phase 1 of this project is to obligate the amount of **\$24,039,500** from the Capital Projects Fund of the Limited Obligation Highway Bond Fund. The projected cost for these major projects are, for Pothole Repair with an amount not to exceed **\$5.3 million**, and for the Road Repair and Restoration Project (for the remainder balance) not to exceed **\$18.6 million**.

Public Law 30-217, passed in December 2010, authorized the remaining unused balance for road repairs. The amount reprogrammed is **\$1,050,000** for the road repair projects in Barrigada and **\$250K** and **\$800K** for the Gil Baza access road. Actual cost to date, as of December 31, 2013, aggregate to \$23 million, with potholes amounting to **\$3.7 million**, the Village Street Restoration Projects amount to **\$18.6 million** and the repair of Barrigada and Gil Baza roads amounts to **\$524K** respectively.

Listed below is an Executive Summary of the actual costs to date for these respective projects:

**Pothole Repair Primary Road  
 Overall Summary of Major Accounts/Projects**

<i>Project Name</i>	<i>Year-To-Date Expenditure/Actual Costs</i>
Southern Region	\$ 785,156
Northern Region	<u>2,980,252</u>

**Subtotal Pothole Repairs: \$3,765,408**

2014 JAN 22 AM 11:34  
 [Signature]

**Island-wide Village Street Restoration Project (IVSRP)  
 Summary of Major Accounts/Projects  
 Public Law 28-68**

<i>Project Name</i>	<i>Year-To-Date Expenditure/Actual Cost</i>	<i>Project Name</i>	<i>Year-To-Date Expenditure/Actual Cost</i>
Agana Heights	\$ 222,872	Agat	\$ 855,000
Asan-Maina	83,761	Barrigada	1,515,989
Dededo	1,373,466	Hagatna	2,075,748
Inarajan	1,753,605	Mangilao	1,049,392
Merizo	898,500	Mongmong-Toto-Maite	1,595,581
Ordot-Chalan Pago	1,897,500	Piti	377,783
Santa Rita	648,722	Sinajana	517,377
Talofofu	449,700	Tamuning-Tumon	1,298,470
Umatac	394,593	Yigo	1,251,509
Yona	371,163		
<b>Total IVSRP Roads:</b>		<b>\$18,630,731</b>	
Public Law 30-217			
Barrigada Village Street Repair		\$ 107,324	
Construction Gil Baza Access Road		417,314	
Sub-Total PL 30-217		\$ 524,638	
		<b>Grand Total: \$22,920,777</b>	

We have also enclosed the detailed accounting project status reports for these respective island-wide projects. Please note the projects related to the \$24M appropriation for both the Pothole Repairs and the Village Street Restoration have been fully completed and vendors have been fully paid.

These reports can be viewed on our website at [www.dpw.guam.gov](http://www.dpw.guam.gov).

Should you require further information or inquiries, please do not hesitate to contact Mrs. Arleen U. Pierce, Controller at 646-3154 or 646-3231.

*Si Yu'us Ma'ase,*

  
 CARL V. DOMINGUEZ

Attachments: Project Account Status Reports on Limited Obligation Highway Bond-Capital Project Fund

cc: Office of the Public Auditor, OPA  
 Bureau of Budget and Management Research, BBMR  
 Department of Administration, DOA



DEPARTMENT OF PUBLIC WORKS - ADMINISTRATIVE SERVICES DIVISION  
PROJECT ACCOUNTING STATUS REPORT - POTHOLE DETAIL

ISLAND-WIDE POTHOLE RESTORATION (DESIGN-BUILD)  
PROJECT NOS. PR5-001-TER/002-TER  
(L.O. HIGHWAY BOND 2001A-CPF)

No. of Projects	NAME OF VILLAGE/STREET NAME	ACCOUNT No.	Total Budget	FY 2006 Exps	FY 2007 Exps	FY 2008 Exps	FY 2009 Exps	FY 2010 Exps	FY 2011 Exps	FY 2012 Exps	FY 2013 Exps	Total Cumulative Prior Year Exps	Exps. Year Ended 09/30/14	Outstanding Encl	Budget Adjustment	Continuing Appropriations
<b>POTHOLE REPAIRS</b>																
18	NORTHERN REGION	5224D061090IB0N*	3,605,291	0	2,708,044	0	272,208	0	0	0	0	2,980,252	0	0	0	625,039
11	SOUTHERN REGION	5224D061090IB0S*	1,743,910	0	759,787	0	25,369	0	0	0	0	785,156	0	0	0	958,754
29	SUB TOTAL:		\$5,349,201	\$0	\$3,467,831	\$0	\$297,577	\$0	\$0	\$0	\$0	3,765,408	\$0	\$0		\$1,583,793
<b>VILLAGE ROAD REPAIRS</b>																
9	AGANA HEIGHTS	5224D061090IB2A*	232,500	0	188,760	34,112	0	0	0	0	0	222,872	0	0	(9,628)	0
3	ASAN-MAINA	5224D061090IB2C*	119,400	15,958	67,804	0	0	0	0	0	0	83,761	0	0	(35,639)	0
14	HAGATNA	5224D061090IB2G*	1,871,400	1,284,519	760,968	30,261	0	0	0	0	0	2,075,748	0	0	204,348	0
3	MONGMONG-TOTO	5224D061090IB2K*	1,640,100	1,520,393	75,185	3	0	0	0	0	0	1,595,581	0	0	(44,519)	0
16	ORDOT-CHALAN PA	5224D061090IB2E*	1,897,500	249,063	1,359,743	288,694	0	0	0	0	0	1,897,500	0	0	0	0
7	PITI	5224D061090IB2L*	368,700	86,431	281,135	10,217	0	0	0	0	0	377,783	0	0	9,083	0
4	SINAJANA	5224D061090IB2N*	425,000	81,032	339,808	2,707	93,829	0	0	0	0	517,377	0	0	92,378	2
14	BARRIGADA	5224D061090IB2D*	1,347,000	782,301	230,188	232,080	271,419	0	0	0	0	1,515,989	0	0	168,989	0
8	DEDEDO	5224D061090IB2F*	1,675,000	1,146,918	226,548	0	0	0	0	0	0	1,373,466	0	0	(242,683)	58,852
12	MANGILAO	5224D061090IB2I*	1,352,999	737,384	114,098	138,696	59,214	0	0	0	0	1,049,392	0	0	(303,243)	364
11	TAMUNING-TUMON	5224D061090IB2P*	1,209,900	640,674	105,294	290,671	261,830	0	0	0	0	1,298,470	0	0	88,570	0
7	YIGO	5224D061090IB2R*	1,162,900	1,162,854	0	88,655	0	0	0	0	0	1,251,509	0	0	88,609	0
15	AGAT	5224D061090IB2B*	855,000	170,825	474,828	0	209,347	0	0	0	0	855,000	0	0	0	(0)
4	INARAJAN	5224D061090IB2H*	1,643,400	1,437,013	143,387	173,205	0	0	0	0	0	1,733,605	0	0	110,205	0
5	MERIZO	5224D061090IB2J*	895,800	185,894	709,906	2,700	0	0	0	0	0	898,500	0	0	2,700	0
10	SANTA RITA	5224D061090IB2M*	613,000	126,903	486,097	0	35,722	0	0	0	0	648,722	0	0	35,722	0
9	TALOFORO	5224D061090IB2O*	566,700	190,651	259,049	0	0	0	0	0	0	449,700	0	0	(117,000)	0
6	UMATAC	5224D061090IB2Q*	508,200	105,964	284,444	4,185	0	0	0	0	0	394,593	0	0	(113,303)	304
4	YONA	5224D061090IB2S*	305,800	60,732	243,811	64,632	1,988	0	0	0	0	371,163	0	0	65,409	46
161	SUB TOTAL:		\$18,690,299	\$9,985,508	\$6,351,055	\$1,360,820	\$933,349	\$0	\$0	\$0	\$0	18,630,732	0	0	0	59,568
	TOTAL	(P.L. 28-68)	\$24,039,500	\$9,985,508	\$9,818,886	\$1,360,820	\$1,230,926	\$0	\$0	\$0	0	\$22,396,139	\$0	\$0	\$0	\$1,643,361
	P.L. 30-217														0	
1	Barrigada Village St. R	5224D111090BA201	250,000	0	0	0	0	0	0	107,324	120,312	107,324	0	0	0	142,676
1	Construction of Gill Ba	5224D111090B202	800,000	0	0	0	0	0	0	417,314	2,320	417,314	0	0	0	382,686
2	SUB TOTAL:		\$1,050,000	\$0	\$0	\$0	\$0	\$0	\$0	\$524,638	\$122,632	\$524,638	0	0	\$0	\$525,362
											0	0				0
192	GRAND TOTAL:		\$25,089,500	\$9,985,508	\$9,818,886	\$1,360,820	\$1,230,926	\$0	\$0	\$524,638	\$122,632	\$22,920,777	\$0	\$0	\$0	\$2,168,723













DEPARTMENT OF PUBLIC WORKS - ADMINISTRATIVE SERVICES DIVISION

PROJECT ACCOUNTING STATUS REPORT - POTHOLE DETAIL

ISLAND-WIDE POTHOLE RESTORATION (DESIGN-BUILD)  
PROJECT NOS. PR5-001-TER/002-TER  
(L.O. HIGHWAY BOND 2001A-CPF)

No. of Projects	NAME OF VILLAGE/ STREET NAME	ACCOUNT NO.	FY 2006				FY 2007				FY 2008				FY 2009				FY 2010				FY 2011				FY 2012				FY 2013				FY 2014							
			APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE				
ENARAJAN																																										
1	Jja Subdivision	5224D061090IB2H1	1,478,000	1,271,613	206,387	0	206,387	143,387	63,000	0	173,205	173,205	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	Y Pecca Lane with estimated area	5224D061090IB2H2	22,000	22,000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
3	Lxj Rd alignmt due to exist	5224D061090IB2H3	42,000	42,000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
4	Santiago/N Paulino St(Rt.4 to	5224D061090IB2H4	101,400	101,400	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
4	GRAND TOTAL		\$1,643,400	\$1,437,013	\$206,387	\$0	\$206,387	\$143,387	\$63,000	\$0	\$173,205	\$173,205	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0				

No. of Projects	NAME OF VILLAGE/ STREET NAME	ACCOUNT NO.	FY 2006				FY 2007				FY 2008				FY 2009				FY 2010				FY 2011				FY 2012				FY 2013				FY 2014			
			APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE
MERIZO																																						
1	Joseph A. Cruz Avenue	5224D061090IB2J1	320,900	68,718	252,182	0	252,182	252,182	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	Benny Espinosa Avenue	5224D061090IB2J2	176,200	34,359	141,841	0	141,841	141,841	0	0	2,700	2,700	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	Jesus Quinene Avenue	5224D061090IB2J3	306,800	65,748	241,052	0	241,052	241,052	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
4	Jose Baza Street	5224D061090IB2J4	32,100	6,206	25,894	0	25,894	25,894	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	Geromimo Taintongo S	5224D061090IB2J5	59,800	10,864	48,936	0	48,936	48,936	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	GRAND TOTAL		\$895,800	\$185,894	\$709,906	\$0	\$709,906	\$709,906	\$0	\$0	\$2,700	\$2,700	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

No. of Projects	NAME OF VILLAGE/ STREET NAME	ACCOUNT NO.	FY 2006				FY 2007				FY 2008				FY 2009				FY 2010				FY 2011				FY 2012				FY 2013				FY 2014			
			APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE
SANTA RITA																																						
1	Joaquin Diaz Drive	5224D061090IB2M1	22,100	3,524	18,576	0	18,576	18,576	0	0	34,836	0	27,388	7,448	33,472	33,472	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	Pale Ferdinand Way	5224D061090IB2M2	167,800	37,362	130,438	0	130,438	130,438	0	0	900	0	900	0	900	900	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	Cross Island Road	5224D061090IB2M3	23,900	4,235	19,665	0	19,665	19,665	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
4	Felix T. Dydasco Drive	5224D061090IB2M4	30,400	5,636	24,764	0	24,764	24,764	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	Vicente Borja Drive	5224D061090IB2M5	38,400	7,048	31,352	0	31,352	31,352	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	Juan Cruz Drive	5224D061090IB2M6	73,500	16,919	56,581	0	56,581	56,581	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
7	Pale Medana Street	5224D061090IB2M7	27,200	4,940	22,260	0	22,260	22,260	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8	Sgt. E. Cruz Street	5224D061090IB2M8	78,200	16,223	61,977	0	61,977	61,977	0	0	900	0	900	0	900	900	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9	Namo Falls Drive	5224D061090IB2M9	63,200	12,685	50,515	0	50,515	50,515	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10	Blas De La Cruz Street	5224D061090IB2M0	88,300	18,331	69,969	0	69,969	69,969	0	0	450	0	450	0	450	450	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10	GRAND TOTAL		\$613,000	\$126,903	\$486,097	\$0	\$486,097	\$486,097	\$0	\$0	\$37,086	\$0	\$29,638	\$7,448	\$15,722	\$15,722	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

DEPARTMENT OF PUBLIC WORKS - ADMINISTRATIVE SERVICES DIVISION  
PROJECT ACCOUNTING STATUS REPORT - POTHOLE DETAIL

ISLAND-WIDE POTHOLE RESTORATION (DESIGN-BUILD)  
PROJECT NOS. PR5-001-TER/002-TER  
(L.O. HIGHWAY BOND 2001A-CPF)

No. of Projects	NAME OF VILLAGE/ STREET NAME	ACCOUNT NO	FY 2006				FY 2007				FY 2008				FY 2009				FY 2010				FY 2011				FY 2012				FY 2013				FY 2014				
			APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	APPR	EXPS	ENCS	BALANCE	
TALOFOFO																																							
1	Rt 4A-Emmet P. Santos	5224D061090IB201	96,500	86,433	10,067	0	10,067	10,067	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	Route 4A-Jose P. Cruz	5224D061090IB202	136,000	33,374	102,626	0	102,626	102,626	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	Wt. Johnny Tantague St	5224D061090IB203	30,800	6,206	24,594	0	24,594	24,594	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
4	Mariano M. Blas Street	5224D061090IB204	31,500	6,206	25,294	0	25,294	25,294	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5	Cabrera Lane	5224D061090IB205	40,100	7,761	32,339	0	32,339	32,339	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
6	Nauta Lane	5224D061090IB206	36,000	6,206	29,794	0	29,794	29,794	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
7	Ralph Santos Street	5224D061090IB207	42,600	9,321	33,279	0	33,279	33,279	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8	Ralph Bernavente Street	5224D061090IB208	36,200	35,143	1,057	0	1,057	1,057	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9	Rte 4 Am-Skid Jeff	5224D061090IB209	117,000	0	0	117,000	117,000	0	0	117,000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9	GRAND TOTAL		\$366,700	\$190,651	\$239,047	\$117,000	\$376,049	\$359,049	\$0	\$117,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
UMATAAC																																							
1	S-7 Mahanok Area	5224D061090IB2Q1	194,300	29,702	164,598	0	164,598	128,150	36,448	0	2,386	2,386	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	Jagan Drive	5224D061090IB2Q2	33,300	5,947	27,353	0	27,353	26,721	632	0	273	100	0	173	173	0	0	173	173	0	0	173	173	0	0	173	173	0	0	173	173	0	0	173	173	0	0	173	173
3	Jose Quintia St Cement	5224D061090IB2Q3	100,800	27,802	72,998	0	72,998	47,738	25,260	0	1,503	1,503	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
4	Jose Q. Aguan Street	5224D061090IB2Q4	107,800	27,802	79,998	0	79,998	46,193	33,805	0	93	93	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5	George S. Sanchez Cou	5224D061090IB2Q5	49,400	10,395	39,005	0	39,005	17,887	21,118	0	103	103	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
6	Jesus A. Quidachay Str	5224D061090IB2Q6	22,600	4,316	18,284	0	18,284	17,755	529	0	529	0	0	529	131	131	0	131	131	0	0	131	131	0	0	131	131	0	0	131	131	0	0	131	131	0	0	131	131
6	GRAND TOTAL		\$508,200	\$105,964	\$402,236	\$0	\$492,236	\$284,444	\$117,792	\$0	\$4,887	\$4,185	\$0	\$702	\$304	\$0	\$0	\$304	\$304	\$0	\$0	\$304	\$304	\$0	\$0	\$304	\$304	\$0	\$0	\$304	\$304	\$0	\$0	\$304	\$304	\$0	\$0	\$304	
YONA																																							
1	Batajuda Rd & Pangcil	5224D061090IB2S1	41,000	8,845	32,155	0	32,155	30,898	1,257	0	46	0	0	46	46	0	0	46	46	0	0	46	46	0	0	46	46	0	0	46	46	0	0	46	46	0	0	46	
2	Willy Quachocho Road	5224D061090IB2S2	55,100	8,108	46,992	0	46,992	46,992	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
3	Teleforo Road	5224D061090IB2S3	172,300	36,834	135,466	0	135,466	135,466	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
4	Fair Way Drive	5224D061090IB2S4	37,400	6,946	30,454	0	30,454	30,454	0	0	66,620	64,632	1,988	0	1,988	1,988	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
4	GRAND TOTAL		\$305,800	\$60,732	\$245,066	\$0	\$245,066	\$243,811	\$1,757	\$0	\$66,666	\$64,632	\$1,988	\$46	\$2,014	\$1,988	\$0	\$46	\$46	\$0	\$0	\$46	\$46	\$0	\$0	\$46	\$46	\$0	\$0	\$46	\$46	\$0	\$0	\$46	\$46	\$0	\$0	\$46	
PUBLIC LAW 38-217																																							
1	Barrigada Village St. R	5224D111090BA201				0				0																												250,000	
2	Construction of Gill Bu	5224D111090GB202				0				0																											800,000		
2	GRAND TOTAL		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,050,000			