



GLENN LEON GUERRERO
Acting Director
FELIX C. BENAVENTE
Deputy Director

April 20, 2016

7010 1007 Office of the Speaker Judith T. Won Pat, Ed.D

The Honorable Speaker Judith T. Won Pat, Ed. D. I Mina 'trentai Tres Na Liheslaturan Guåhan 155 Hesler Place Hagåtña, Guam 96910

Subject:

Fiscal Year 2016 Second Quarter - Guam Highway Fund Project Accounting

Status Report – For Flood Mitigation Projects

Dear Madam Speaker Won Pat:

Buenas yan Hafa Adai!

Transmitted herewith is the Department of Public Works' Guam Highway Fund Project Accounting Status Report for the Flood Mitigation Projects per P.L. 32-053 for March 31, 2016 (year-to-date) and for the Second Quarter of FY 2016 (for the months ended January through March 31, 2016).

This report can be viewed on our website at www.dpw.guam.gov.

Should you require further information or inquiries, please do not hesitate to contact Mrs. Arleen U. Pierce, Controller at 646-3154 or 646-3231.

Si Yu'us Ma'åse.

1607

T GLENN LEON GUERRERC

Attachments: Project Accounting Status Report

cc: Office of the Public Auditor, OPA

Bureau of Budget and Management Research, BBMR

Department of Administration, DOA

6 N -3 N 3:59 MA

Department/ See as to the accuracy of the GLENN DEC

Department/Legicy Hand Certification as to the accuracy of filoration consumed herein:

QLENN DOOR GUERRERO

Director

DEPARMENT OF PUBLIC WORKS - ADMINISTRATIVE SERVICES DIVISION PROJECT ACCOUNTING STATUS REPORT (As of March 31, 2016)

FLOOD MITIGATION AND OTHER PURPOSES P.L. 32-053 (GUAM TERRITORIAL HIGHWAY FUND)

No. of	STREET NAME/VILLAGE	ACCOUNT NO.	FY 2013 (As of 09/30/13)				FY 2014 (As of 09/30/14)				FY 2015 (As of 09/30/15)				FY 2016 (As of 03/31/16)			
Projects			APPR.	EXPS.	ENCS.	BALANCE	APPR.	EXPS.	ENCS.	BALANCE	APPR.	EXPS.	ENCS.	BALANCE	APPR.	EXPS.	ENCS.	BALANCE
ı	Flood Mitigation-Taitano Street, Harmon	5208D131090FMA01	246,000	_	-	246,000	246,000	24,384	210,808	10,808	221,616	184,672	26,137	10,808	36,945		26,137	10,808
	Flood Mitigation-Lot 4, Block 10,						1							10,000			20,137	10,500
2	Barrigada (Rt 10) Flood Mitigation-Lot 6-1, Block 2,	5208D131090FMB01	215,000		-	215,000	215,000	86,250		128,750	128,750	128,750	-	-		•	-	-
3	Barrigada (Rt 8)	5208D131090FMC01	300,000	_	*	300,000	300,000	256		299,744	299,744	-		299,744	299,744	•		299,744
4	Flood Mitigation-Chalan Lamasu, Dededo	5208D131090FMD01	300,000	_		300,000	300.000	_	288,935	11,065	300,000	241,627	27,208	31,165	58,373			58,373
	Flood Mitigation-Various Flood			****				-				271,027	27,200			·····	-	38,373
5	Mitigation, Yigo Flood Mitigation-Lot 1019-5-4 & 1019-5-	5208D131090FME01	150,000	*		150,000	150,000	-	- [150,000	150,000	-		150,000	150,000		-	150,000
6	3, Barrigada	5208D131090FMF01	180,000			180,000	180,000	192	148,000	31,808	179,808	20,000	128,000	31,808	159,808		128,000	31,808
7	Flood Mitigation-Agana Heights - Exhibit A	5208D131090FMG01	111,611			111,611								-				
												1		* 5	-	*	-	
8	Flood Mitigation-Agat - Exhibit B	5208D131090FMG02	111,611	-	-	111,611	-	- 1		•	- [-	•	-			-	
9	Flood Mitigation-Asan/Maina Exhibit - C	5208D131090FMG03	111,611		-	111,611	-	-	- [-	-	_	_	-	-	_	_	_
10	Flood Mitigation-Barrigada Exhibit - D	5208D131090FMG04	111,611			111,611												
	Flood Mitigation-Chalan Pago/Ordot-							1				-		-		-	-	-
11	Exhibit E	5208D131090FMG05	111,611	-		111,611		-	-			+		-		-		-
12	Flood Mitigation-Dededo Exhibit - F	5208D131090FMG06	111,611	-	-	111,611	-	-		_	- !	_	· -	-	_	-		-
13	Flood Mitigation-Hagatna Exhibit - G	5208D131090FMG07	111,611	Ì		111,611												
1.			111,011			111,611					-				- 3	-		•
14	Flood Mitigation-Inarajan Exhibit - H	5208D131090FMG08	111,611			111,611	-			-	- ļ		-	-	al.	-	-	-
15	Flood Mitigation-Mangilao Exhibit - I	5208D131090FMG09	111,611	-	-	111,611	*	~	-	-	-	_	_	_	_		-	
16	Flood Mitigation-Merizo - Exhibit - J	5208D131090FMG10	111,613	Ì		111,613												
	Flood Mitigation-Mongmong/Toto/Maite-		111,013			111,613		•	•		-	*	-	•	-	-	-	-
17	Exhibit K	5208D131090FMG11	111,611	ж .		111,611	-		-	-	-		-		-		-	-
18	Flood Mitigation-Piti - Exhibit L	5208D131090FMG12	111,611	-	-	111,611		-	-	4	-	-	_	_				-
19	Flood Mitigation-Santa Rita - Exhibit M	5208D131090FMG13	111,611			111,611												
			111,011	-	-	111,011	-		•				-	-	- 1		-	-
20	Flood Mitigation-Talofofo - Exhibit N Flood Mitigation-	5208D131090FMG14	111,611			111,611	-				-		-	-				•
22		5208D131090FMG15	111,611	-		111,611	_			_	-	-	_		_		_	-
23	Flood Mitigation-Umatac - Exhibit P	5208D131090FMG16	111.611															
2.3	r rood wingsmon-chiatac - exitor P	JAUGU I DIUPUPMUID	111,611	-		111,611	-	•	-	-		-		-	•	-	-	-
24	Flood Mitigation-Yigo - Exhibit Q	5208D131090FMG17	111,611	-		111,611			*	-	- 1	-	-	h.	-			
25	Flood Mitigation-Yona - Exhibit R	5208D131090FMG18	111,611	-		111,611	_	_					-			-	_	_
							1000 000								-		-	-
26	Flood Mitigation Projects DPW	5208D131090FMG19	*		-	-	2,009,000			2,009,000	2,009,000	1,386,402	156,721	465,877	622,598	1,280	13,238	608,081
L	GRAND TOTAL		\$ 3,400,000	s <u>-</u> 5	·	3,400,000	3,400,000	\$ 111,082	\$ 647,743	\$ 2,641,175	\$ 3,288,918	\$ 1,961,450	\$ 338,066	\$ 989,402	1,327,468	\$ 1,280	\$ 167,374	S 1,158,814